

Attachment C - Construction Schedule (SWPPP Section 7.2.5)

CONSTRUCTION SCHEDULE

The date when the SWPPP, including erosion control measures will be implemented: Jan 2, 2013

All Perimeter Sediment Control, check dams, and Inlet Protection BMPs will be installed prior to construction for the first phase of construction. These BMPs meet Section 5.1.1.3.1 as the inlets protected and the perimeter control BMPs are downstream of the paving work. These BMPs will be installed per the manufacturer's recommendations.

The date when the general contractor will begin the earth-disturbing activities: Jan 14, 2013

Cessation, temporarily or permanently, of construction activities on the site: August 30, 2013
Resurfacing, sidewalk and gutter repairs, and bridge endpost upgrades will be completed on August 30, 2013. Work will commence on the median landscaping on August 30, 2013.

Final or temporary stabilization of areas of exposed soil: Aug 30, 2013
Resurfacing areas will be stabilized with asphalt. Sidewalk and gutter repair areas will be stabilized with concrete.

Cessation, temporarily or permanently, of construction activities on the site: Sept 30, 2013
Median Landscaping work will be completed on October 15, 2013.

Final or temporary stabilization of areas of exposed soil: Nov 14, 2013
The grass in the median and planted trees are expected to be of uniform distribution without large bare areas and 70% of the density of the previous coverage by November 14, 2013.

The date when the general contractor will end site disturbance: Nov 14, 2013

The date when erosion control measures will be removed: Nov 30, 2013

The date when the Notice of Cessation form will be submitted: Dec 7, 2013