

| FED. ROAD | STATE | FED. AID | FISCAL | SHEET | TOTAL |
|-----------|--------------------------|-----------|--------|---------|--------|
| DIST. NO. | | PROJ. NO. | YEAR | NO. | SHEETS |
| HAWAII | WAII HAWAII NH-019-1(35) | | 2004 | C.O. 49 | 70 |


| STATION | LEFT | RIGHT | Item No. ₁₀ 621.7 120 (two posts) | Item No. ₂₀ 621.70 00 (w/out post) |
|--------------------------|------|--------|---|--|
| 250+00 | | • | CW20-1Ad | |
| 255+00 | | • | R2-5b(45) | 2/ |
| 258+00 | | • | R2-1(45) | 3 |
| 400+80 | | • | R2-1(55) | 2 |
| 405+80 | | • | CG20-2A | |
| | | \geq | | |
| 408+80 | • | | CW2Q-1Ad | |
| 403+80 | • | | R2-5b(45) | 2 |
| 400+80 | • | | R2-1(45) | 3 |
| 258+00 | • | | R2-1(45) | 2 |
| 253+00 | • | | CG20-2A | |
| 772+00 | | • | CW20-1Ad | |
| 777+00 | | • | R2-5b(45) | 2 |
| 780+00 | | • | R2-1(45) | 3 |
| 835+00 | | • | R2-1(55) | 2 |
| 840+00 | | • | CG20-2A | |
| 843+00 | • | | CW20-1Ad | |
| 838+00 | • | | R2-5b(45) | 2 |
| 835+00 | • | | R2-1(45) | 3 |
| 780+00 | • | | R2-1(45) | 2 |
| 775+00 | • | | CG20-2A | |
| Total Construction Signs | | | -20 10 | 28 14 |



CONSTRUCTION SIGN PLAN AT SIDEROADS Not to Scale



COLD PLANNED AREAS Not to Scale



Not to Scale

PORTABLE CONSTRUCTION SIGN

- 1. Signs shall conform to Section 712.20 and be installed on portable "Windmaster" stands. Stands shall be securely anchored to prevent tipping during high winds.
- 2. Payment shall be made at the contract unit price per each under Contract Item No. 621.7121 - Portable Construction Signs. The price includes full compensation for the signs, portable stands, anchoring devices, erecting, removing, and daily relocation of the signs.
- 3. Signs and portable stands shall be new and become the property of the Contractor upon completion of the project.

| PORTABLE CONSTRUCTION SIGN SCHEDULE | | | | | |
|-------------------------------------|-----------------|--|--|--|--|
| ITEM NO. 621.7121 | QUANTITY (Each) | | | | |
| CW8-11A/ CW13-1(45)-A | 2 | | | | |
| CW8-11B | 2 | | | | |
| CW8-8A/ CW13-1(45)-A | 2 | | | | |
| CW8-8B | 2 | | | | |
| CW8-1A | 1 | | | | |
| CW8-9a-1 | 1 | | | | |
| CW8-9a-2 | 1 | | | | |
| TOTAL | 11 | | | | |

LEGEND:


LEGEND FOR AS-BUILT POSTING Squiggly line for as-built deletion Double line for as-built deletion Roadway Text for as-built posting

12/30/04 2 Schedule Revised




Cold Planned Areas

DATE



Paved Areas



Chas M M40 3-4/30/2012

MITSUNAGA & ASSOCIATES, INC. EXP. DA

NOTE: Contractor to check and verify dimensions at job before proceeding with work.

CONSTRUCTION SIGN PLAN

STATE OF HAWAII

DEPARTMENT OF TRANSPORTATION

HIGHWAYS DIVISION


REVISION


QUEEN KAAHUMANU HIGHWAY Resurfacing and Intersection Improvements Federal-Aid Project No. NH-019-1(35)

Scale: As Noted

Date: March 2004 SHEET No. C-47 OF 68 SHEETS

Notes: 1. See sheet C-48 for additional "Work Zone" traffic control requirements. 2. Final locations of all signs to be determined in the field by the Engineer. DRAWN BY G. LIN
TRACED BY
DESIGNED BY
QUANTITIES BY C. M.
CHECKED BY E. II. (48"x48") CW13-1(45)-A (24"x24")






Work Zone Note:

- 1. This Work Zone Sign Plan is intended for use on long—term stationary work zones/construction phases (3 days or more). All work zones or construction phases less than 3 days duration will use Traffic Control Plans shown in Section 645 of the Special Provisions.
- 2. All existing regulatory speed limit signs with posts within the work zone/project limits shall be removed and replaced with work zone speed limit sign assemblies (R2-1(XX) and R2-5b(XX) with "CONSTRUCTION AREA" and "\$250 FINE HRS 291C-104" Supplemental Signs).
- 3. Construction sign assemblies shall be installed on both the approaching and trailing ends of each work zone as shown on this plan.
- 4. Each construction warning sign shall have a minimum of two (2) Type II OM. Each work zone speed limit assembly shall have a minimum of one (1) Type II OM. Installation of each Type II OM shall be considered incidental to Item No. 621.7120, Construction Sign with Posts.
- 5. Upon the completion of all physical work or as directed by the Engineer, all construction signs and work zone speed limit assemblies shall be removed. All speed limit signs and posts that were existing at the start of the project within the work zone/project imits shall be restored back to their original locations and configurations.
- 6. Placement of construction signs shall not obstruct the path of pedestrians and bicyclists.
- 7. The removal and restoration of existing regulatory speed limit signs shall be considered incidental to Item No. 621.7120, Construction Sign with Two Posts.
- 8. The installation, maintenance and removal of work zone speed limit sign assemblies shall be paid for under Item No. 621.7120, Construction Sign with Two Posts.
- 9. The work zone speed limit signs shall be new and become the property of the Contractor.

Contractor to provide two (2) sets of signs. One for the Kekaha Kai intersection and one for the Scenic Lookout intersection.

TYPICAL DETAIL FOR CONSTRUCTION SIGNS ON TWO LANE OR MULTILANE UNDIVIDED HIGH SPEED HIGHWAY



STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION HIGHWAYS DIVISION

WORK ZONE SIGNING PLAN, NOTES AND DETAILS

QUEEN KAAHUMANU HIGHWAY

Resurfacing and Intersection Improvements Federal-Aid Project No. NH-019-1(35)

Scale: As Noted

Date: March 2004 SHEET No. C-48 OF 68 SHEETS