


Attachment 7

Construction Schedule

**MAMALAHOA HIGHWAY DRAINAGE IMPROVEMENTS
ITEM C.10 - CONSTRUCTION SCHEDULE**

ID	Task Name	Duration	Start	Finish	2016											
					F	M	A	M	J	J	A	S	O	N	D	J
1	CONSTRUCTION	53 wks	Mon 2/2/15	Fri 2/5/16												
2	Mobilization	1 wk	Mon 2/2/15	Fri 2/6/15												
3	Installation of BMPs	1 wk	Mon 2/9/15	Fri 2/13/15												
4	Construction of New Swale, Including Tie Back Retaining Wall No. 1 and No. 2	30 wks	Mon 2/16/15	Fri 9/11/15												
5	Construction of New 24" RCP Drain Line, Including Grated Drop Inlet No. 1 and No. 2 and Drywell No. 1	18 wks	Mon 9/14/15	Fri 1/15/16												
6	Removal of BMPs	1 wk	Mon 1/18/16	Fri 1/22/16												
7	Demobilization	1 wk	Mon 1/25/16	Fri 1/29/16												
8	Notice of Cessation (NOC) to DOH	1 wk	Mon 2/1/16	Fri 2/5/16												



Date: 04/15/14	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split			