

Attachment C - Construction Schedule (SWPPP Section 7.2.5)











CONSTRUCTION SCHEDULE

See the following page for the proposed Construction Schedule.

The Contractor shall submit an updated Construction Schedule at least 30 days before the start of construction activities.

MAMALAHOA HIGHWAY DRAINAGE IMPROVEMENTS ATTACHMENT C - CONSTRUCTION SCHEDULE

ID	Task Name	Duration	Start	Finish	2016											
					F	M	A	M	J	J	A	S	O	N	D	J
1	CONSTRUCTION	53 wks	Mon 2/2/15	Fri 2/5/16												
2	Mobilization	1 wk	Mon 2/2/15	Fri 2/6/15												
3	Installation of BMPs	1 wk	Mon 2/9/15	Fri 2/13/15												
4	Construction of New Swale, Including Tie Back Retaining Wall No. 1 and No. 2	30 wks	Mon 2/16/15	Fri 9/11/15												
5	Construction of New 24" RCP Drain Line, Including Grated Drop Inlet No. 1 and No. 2 and Drywell No. 1	18 wks	Mon 9/14/15	Fri 1/15/16												
6	Removal of BMPs	1 wk	Mon 1/18/16	Fri 1/22/16												
7	Demobilization	1 wk	Mon 1/25/16	Fri 1/29/16												
8	Notice of Cessation (NOC) to DOH	1 wk	Mon 2/1/16	Fri 2/5/16												

Date: 04/15/14	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split	