

Attachment C - Construction Schedule (SWPPP Section 7.2.5)

CONSTRUCTION SCHEDULE

See the following page for the proposed Construction Schedule.

The Contractor shall submit an updated Construction Schedule at least 30 days before the start of construction activities.

ID		Prrogress	Task Name	Duration	Start	Finish	Predecessors	Aug '18							Sep '18				Oct '18				Nov '18				Dec '18				Jan '19				Feb '19				Mar '19				Apr '19			
								29	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	3	10	17	24	31	7	14	21
1			Construction NTP	0 days	Mon 8/6/18	Mon 8/6/18																																								
2			Project BMPs	30 days	Mon 8/6/18	Fri 9/14/18	1																																							
3			SWPPP Approval	25 days	Mon 8/6/18	Fri 9/7/18	1																																							
4			Install Project BMPs	5 days	Mon 9/10/18	Fri 9/14/18	3																																							
5			Contractor Mobilization	20 days	Mon 8/6/18	Fri 8/31/18	1																																							
6			Pre-Construction Survey	15 days	Mon 8/6/18	Fri 8/24/18	1																																							
7			Shoulder Widening	50 days	Mon 9/3/18	Fri 11/9/18	5																																							
8			Cold-Plane Existing Shoulder	10 days	Mon 9/3/18	Fri 9/14/18																																								
9			Fine Grading	10 days	Mon 9/17/18	Fri 9/28/18	8																																							
10			AC Paving	20 days	Mon 10/1/18	Fri 10/26/18	9																																							
11			Shouldering	10 days	Mon 10/29/18	Fri 11/9/18	10																																							
12			Guardrail Installation	5 days	Mon 11/12/18	Fri 11/16/18	11																																							
13			Rumble Strip Installation	60 days	Mon 11/12/18	Fri 2/1/19	11																																							
14			Centerline Rumble Strips	40 days	Mon 11/12/18	Fri 1/4/19																																								
15			Edgeline Rumble Strips	20 days	Mon 1/7/19	Fri 2/1/19	14																																							
16			Signing and Striping	20 days	Mon 2/4/19	Fri 3/1/19	15																																							
17			Inspections and Clean-Up	20 days	Mon 3/4/19	Fri 3/29/19	16																																							
18			Contractor De-Mobilization	10 days	Mon 4/1/19	Fri 4/12/19	17																																							