

SUMMARY OF QUANTITIES - SCHEDULE B + X

SHEET NUMBER			B9		B14-B15		B18		B20		B21-B24		ESTIMATED QUANTITIES		Final Totals	REMARKS AND/OR DETERMINATION OF ESTIMATED QUANTITIES
SHEET DESCRIPTION			GRADING SUMMARY	Final Grading Summary	DRAINAGE SUMMARY	Final Drainage Summary	EROSION CONTROL SUMMARY	Final Eosion Control Summary	TRAFFIC CONTROL SUMMARY	Final Traffic Control Summary	MISCELLANEOUS SUMMARY	Final Miscellaneous Summary	PLAN	BID SCHEDULE		
ITEM NO.		UNIT														
15101-0000	MOBILIZATION	LPSM											ALL	ALL	All	
15206-0000	SLOPE, REFERENCE, AND CLEARING AND GRUBBING STAKE	STA									516.8	517.0	516.8	517.0	517.00	
15210-4000	CENTERLINE, ESTABLISHMENT	STA									516.8	517.0	516.8	517.0	517.00	
15215-1000	SURVEY AND STAKING, APPROACH ROAD	EACH									7	7	7	7	7.00	
15215-3000	SURVEY AND STAKING, DRAINAGE STRUCTURE	EACH			11	11							11	11	11.00	
15215-4000	SURVEY AND STAKING, PERMANENT MONUMENT AND MARKER	EACH	55	64									55	55	64.00	
15216-1000	SURVEY AND STAKING, ROADWAY CROSS-SECTIONS	STA									1,033.6	1,034.0	1,033.6	1034.0	1,034.00	
15216-2000	SURVEY AND STAKING, GRADE FINISHING STAKES	STA									516.8	517.0	516.8	517.0	517.00	
15301-0000	CONTRACTOR QUALITY CONTROL	LPSM											ALL	ALL	All	
15401-0000	CONTRACTOR TESTING	LPSM											ALL	ALL	All	
15501-0000	CONSTRUCTION SCHEDULE	LPSM											ALL	ALL	All	CPM SCHEDULE ONLY
15703-2500	SOIL EROSION CONTROL, MULCHING, HYDRAULIC METHOD	ACRE					20.2	21.58					20.2	21.0	21.58	
15705-0100	SOIL EROSION CONTROL, SILT FENCE	LNFT					62,155	61,438					62,155	63,100	61,438.00	
15705-1400	SOIL EROSION CONTROL, SEDIMENT LOG	LNFT					11,967	10,882					11,967	12,145	10,882.00	
15706-0200	SOIL EROSION CONTROL, CHECK DAM	EACH					591	506					591	600	506.00	
15801-0000	WATERING FOR DUST CONTROL (AND EARTHWORK)	MGAL		63,507.5									70,000	70,000	63,507.50	
20101-0000	CLEARING AND GRUBBING	ACRE									201.6	202.254	201.6	202.0	202.254	
20301-1200	REMOVAL OF HEADWALL	EACH			2	2							2.0	2.0	2.00	
20302-0700	REMOVAL OF FENCE	LNFT									2,932	4,272	2,932	2,932	4,272.00	
20401-0000	ROADWAY EXCAVATION	CUYD	1,263,184	1,225,690		3,819		2,848.0				35,000	1,263,184	1,325,000	1,267,357.00	INCLUDES EXCAVATION BELOW SUBGRADE IN CUTS
20402-0000	SUBEXCAVATION (FOUNDATION PREPARATION IN ASH)	CUYD		45,499									100,000	100,000	45,499.00	
20420-0000	EMBANKMENT CONSTRUCTION	CUYD	1,138,945	1,122,086				2,848.0				95,580	1,138,945	1,192,000	1,220,514.00	
20443-0000	BERMS	LNFT			4,608	4,539							4,608	4,670	4,539.00	
21101-1000	ROADWAY OBLITERATION, METHOD 1 (TRAILS)	SQYD									1,501	1,520	1,501	1,650	1,520.00	
21201-0000	LINEAR GRADING (CONSTRUCTION ACCESS ROAD)	STA	196.00	196.00									196.0	196.0	196.00	
25101-1000	PLACED RIPRAP, CLASS 1	CUYD			68	17.20							70	70	17.20	
25101-2000	PLACED RIPRAP, CLASS 2	CUYD			3,130	3,677.34							3,130	3,290	3,677.34	
25101-3000	PLACED RIPRAP, CLASS 3	CUYD			3,222	3,445.39							3,222	3,380	3,445.39	
25101-4000	PLACED RIPRAP, CLASS 4	CUYD			3,143	3,291.40							3,143	3,300	3,291.40	
25110-2000	GROUTED RIPRAP, CLASS 2	CUYD			462	551.90							462	490	551.90	
25110-3000	GROUTED RIPRAP, CLASS 3	CUYD			941	785.26							941	990	785.26	
30608-0000	DUST PALLIATIVE APPLICATION	GAL										65,025	65,000	65,000	65,025.00	
41101-3000	PRIME COAT GRADE CSS-1, CSS-1H, SS-1, OR SS-1H	TON	200										200	200	0.00	Deleted
60101-0000	CONCRETE	CUYD			98								98	100	90.03	
60201-0400	12-INCH PIPE CULVERT	LNFT			400	400							400	400	400.00	Station 679+00

