

**ROUTINE (PERIODIC) BRIDGE INSPECTION REPORT**

**HANAMAULU RIVER (VIADUCT) BRIDGE**

**BRIDGE NO. 007000510200281**

**KAUAI, HAWAII**

**DATE OF INSPECTION: JUNE 10, 2021**



Prepared For:



State of Hawaii  
Department of Transportation  
Kauai District  
Contract No. DOT-2020-024

Prepared By:

Team Leader:  
Robin Matsubayashi  
(Cert. Date: 01/17/2017)

Nagamine Okawa Engineers Inc.  
1003 Bishop Street  
Suite 2025  
Honolulu, Hawaii 96813  
Telephone: (808) 536-2626





Google Earth  
© 2020 Google



NAGAMINE OKAWA ENGINEERS INC.  
1003 Bishop Street, SUITE 2025  
Honolulu, Hawaii 96813

## LOCATION AND VICINITY MAPS

Bridge Name: HANAMAULU RIVER (VIADUCT) BRIDGE

Structure No. : 007000510200281

Route No: 00051

Mile Post: 2.810

Date of Inspection: 6/10/2021

Scale: AS NOTED

State of Hawaii  
Department of Transportation  
Highways Division,  
Kauai District

## TABLE OF CONTENTS

SECTION 1.0 – INSPECTION SUMMARY .....	1
1.1 BRIDGE DESCRIPTION .....	1
1.2 PARKING, BRIDGE ACCESS, AND SAFETY HAZARDS .....	1
1.3 OVERALL CONDITION.....	2
1.4 SCOUR CONDITION .....	2
SECTION 2.0 – LOAD RATING SUMMARY .....	2
SECTION 3.0 – BrM ELEMENT AND SI&A REPORTS .....	3

## APPENDICES

APPENDIX A - Photographs

APPENDIX B - Figures

## SECTION 1.0 – INSPECTION SUMMARY

### 1.1 BRIDGE DESCRIPTION

Year Built	1987
Lanes on bridge	2
No. of Spans	7
Bridge Posting Sign(s)	None
Approach Slab Material and Location	Reinforced concrete at each approach
Deck Wearing Surface	Reinforced concrete
Culvert Material and Type	N/A
Deck Material and Type	Reinforced concrete
Superstructure Material and Type	Prestressed concrete multi-box girders
Substructure Material and Type	Reinforced concrete abutments
Bearing Type	Sliding bearings at abutments
Bridge Railing Material	Aluminum rails on concrete parapets
Bridge Railing Height	4'-7", Aluminum rails = 1'-5" and Concrete parapets 3'-2"

Span count starts from the Lihue end of the bridge.

Pier count starts from the Lihue end of the bridge.

Girder count for the bridge starts from the upstream side of the bridge.

### 1.2 PARKING, BRIDGE ACCESS, AND SAFETY HAZARDS

Parking to perform bridge inspection	Upstream Lihue/Kapaa shoulders
Access to underside of bridge	Upstream/Downstream Lihue/Kapaa from abutments)
Equipment used to access underside of bridge	Snooper
Traffic Controls	Provided by Traffic Safety Consultant (Snooper inspection)

### 1.3 OVERALL CONDITION

The bridge structure is generally in satisfactory to good condition. Periodic bridge inspections are recommended not to exceed 24-month intervals as specified in the NBIS.

	NBI RATINGS
#36 Traffic Safety Features (Bridge Railings, Transitions, Approach Guardrail, Approach Guardrail Ends)	1, 1, 1, 1
#58 Deck	6
#59 Superstructure	6
#60 Substructure	7
#61 Channel & Channel Protection	7
#62 Culvert and Retaining Walls	N
#67 Structural Condition	6
#71 Waterway Adequacy	9
#113 Scour	8

### 1.4 SCOUR CONDITION

- No scour observed at the time of inspection.

## SECTION 2.0 – LOAD RATING SUMMARY

Calculations for the load rating were performed by MKE Associates on June 29, 2020:

The load ratings for this bridge are as follows:

Inventory Rating: RF = 2.91

Operating Rating: RF = 3.77

Note: RF = Rating Factor

The bridge is currently not posted. Based on the inspector's visual observations at the time of inspection there appears to be no visual signs of overstress since the last inspection dated June 5, 2019 performed by Nagamine Okawa Engineers, Inc.

### **SECTION 3.0 – BrM ELEMENT AND SI&A REPORTS**

BrM Element and SI&A Reports for this inspection cycle and are provided on the following pages.

STATE OF HAWAII  
DEPARTMENT OF TRANSPORTATION  
BRIDGE INSPECTION REPORT

Inspection Date: June 10, 2021

Bridge Number: 007000510200281

Bridge Name: HANAMAULU RIVER

District Kauai

Route No: 00051

Milepost: 3

Facility: KAPULE HWY

NBI ITEM 36 - TRAFFIC SAFETY FEATURES		List any maintenance work required: (ie: defects, missing bolts, collision damage, etc.)
36A	Bridge Railings	(36A) Bridge parapets and railings are in satisfactory condition. (36B) Guardrail transitions are in satisfactory condition. (36C) Guardrails are in satisfactory condition. (36D) There are no guardrail ends. Guardrails terminate into hillsides.
36B	Transitions	
36C	Approach Guardrail	
36D	Approach Guardrail Ends	

ELEMENT INSPECTION								
ELEM NO.	ELEMENT / DEFECT DESCRIPTION	ENV.	TOTAL QUANTITY	UNIT	CS 1 (Good)	CS 2 (Fair)	CS 3 (Poor)	CS 4 (Severe)
DEFECT								
15	Pre Concrete Top Flange	1	49,665	sq.ft	48,963	670	32	0
1080	Delamination/Spall/Patched		220	sq.ft	0	220	0	0
1090	Exposed Rebar		32	sq.ft	0	0	32	0
1110	Cracking (PSC)		450	sq.ft	0	450	0	0



Defect No. 1080:

-5'x40' (CS2) patches in bridge deck along transverse compression joint between pier 2 and pier 3 near pier 2 (Photo 27).

-2'-6"x2'-6" (CS2) and 3'x2'-6" (CS2) patches in bridge deck above span 3 near pier 2 (Photo 28).

-(2) 4"x4" (CS2) patches in upstream lane of bridge deck above span 7 (Photo 36).

Defect No. 1090:

-2"x4"x¼" (CS3) spall with exposed rebar with section loss in upstream bicycle lane of bridge deck above Lihue end of span 1 (Photo 24).

-2"x4"x¼" (CS3) spall with exposed rebar with section loss in upstream bicycle lane of bridge deck above Lihue end of span 1 (Photo 25).

-(4) 2"x4"x¼" (CS3) spall with exposed rebar with section loss in upstream bicycle lane of bridge deck above Lihue end of span 1 (Photo 26).

-2"x9"x¼" (CS3) spall with exposed rebar with section loss in bridge deck above span 4 at pier 3 (Photo 30).

-(2) 2"x9"x¼" (CS3) spalls with exposed rebar with section loss in bridge deck above span 5 near pier 4 (Photo 32).

-2"x10"x¼" (CS3) spall with exposed rebar with section loss in upstream lane of bridge deck above span 7 (Photo 33).

-7'-6"x1'-2"x¼" (CS3) and 2"x3"x¼" spalls with exposed rebar with section loss in upstream lane of bridge deck above span 7 (Photo 34).

-3"x4"x¼" (CS3) spall with exposed rebar with section loss in upstream lane of bridge deck above span 7 (Photo 35).

-4"x2"x¼" (CS3) spall with exposed rebar with section loss and (2) 4"x4" (CS2) patches in upstream lane of bridge deck above span 7 (Photo 36).

-3"x5"x¼" (CS3) spall with exposed rebar with section loss in downstream lane of bridge deck above span 7 (Photo 37).

-2"x4"x1/8" (CS3) and (3) 2"x1'-2"x1/8" (CS3) spalls with exposed rebar with section loss in downstream lane of bridge deck above span 7 (Photo 38).

-(2) 2"x6"x¼" (CS3) spalls with exposed rebar with section loss in downstream lane of bridge deck above span 7 (Photo 39).

-2"x8"x¼" (CS3) spall with exposed rebar with section loss in downstream lane of bridge deck above span 7 (Photo 40).

Defect No. 1110:

-Typical 0.030" wide (CS2) longitudinal and map cracks in bridge deck (Photo 29).

104	Pre Clsd Box Girder	1	4,560	ft	4,305	220	35	0
1080	Delamination/Spall/Patched		130	ft	0	95	35	0
1090	Exposed Rebar		25	ft	20	5	0	0
1110	Cracking (PSC)		120	ft	0	120	0	0



Defect No. 1080:

- 8'x4' patches (CS2) in soffit of box girders in span 1 (Photo 44).
- 4"x8"x1" (CS3) spall and 2'-3"x1'-2" (CS3) delamination (CS3) in downstream side of box girders in span 1 (Photo 45).
- 3'x8" (CS2) delamination/spall of cement plaster on downstream side of box girders in span 1 (typical in various spans and on upstream side of box girders) (Photo 47).
- 20'x1' patches (CS2) and 5"x4"x1" (CS2) spall along upstream edge of soffit of box girders near pier 3 in span 3 (Photo 51).
- 30'x1' patch (CS2) along upstream edge of soffit of box girders in span 4 (Photo 53).
- 2'x2', 3'x2', (2) 2'x1' patches (CS2) in soffit of box girders at joint near pier 5 in span 5. 6"x6"x1" spall (CS2) in cantilevered deck soffit near deck drain (Photo 55).
- 1'x1'x1" (CS3) spall and honeycombing in upstream edge of soffit of box girders in span 6 (Photo 59).

Defect No. 1090:

- 2"x6"x1" spall with exposed rebar (CS2) in soffit of box girders in span 1 (Photo 44).
- 1'-6"x10" (CS2) honeycombing with exposed rebar in upstream edge of soffit of box girders in span 6 (Photo 57).
- 1'-2"x8" (CS2) honeycombing with exposed rebar in upstream edge of soffit of box girders in span 6 (Photo 58).

Defect No. 1110:

- 0.006 to 0.009" wide (CS2) horizontal and vertical cracks in downstream side of box girders in span 1 (Typical in all spans) (Photo 46).
- Active ground termites on soffit of box girders near at joint near pier 2 in span 3 (Photo 50).
- 2"x2"x¼" and 5"x4"x½" spalls with exposed rebar in downstream cantilevered deck soffit above downstream Kapaa wingwall (Photo 61).

205	Re Conc Column	1	6	each	6	0	0	0
1130	Cracking (RC and Other)		1	each	1	0	0	0

Defect No. 1130:

- 0.004" wide (CS1) horizontal and vertical crack in Kapaa side of pier 1 (Photo 70).
- Graffiti on column at pier 5 (Photo 78).

215	Re Conc Abutment	1	86	ft	82	2	2	0
1080	Delamination/Spall/Patched		2	ft	0	0	2	0
1130	Cracking (RC and Other)		2	ft	0	2	0	0

Defect No. 1080:

- 1'-4"x1'x6" (CS3) and 1'-3"x10"x3" (CS3) spalls in Lihue abutment on downstream side of 2nd bearing from upstream side of bridge (Photo 65).

Defect No. 1130:

- 0.012" wide (CS2) vertical crack in Lihue abutment (Typical of 2) (Photo 66).
- Water stains on Lihue abutment (Photo 63).

227	Re Conc Pile	1	64	(EA)	64	0	0	0
-----	--------------	---	----	------	----	---	---	---

Elem No. 227: Piles are below grade. 64 piles at Lihue (32 piles) and Kapaa (32 piles) abutments. Number of piles under piers 2, 3, 4, and 5 are unknown due to insufficient as-builts. Spread footings under piers 1 and 6.

301	Pourable Joint Seal	1	86	ft	86	0	0	0
-----	---------------------	---	----	----	----	---	---	---

Defect No. 2350:

- Transverse compression joint between pier 2 and pier 3 near pier 2 impacted with dirt (CS2) (Photo 27).
- Transverse compression joint between pier 4 and pier 5 near pier 5 impacted with dirt (CS2) (Photo 31).

302	Compressn Joint Seal	1	86	ft	0	86	0	0
2350	Debris Impaction		86	ft	0	86	0	0

Defect No. 2350:

-Transverse compression joint between pier 2 and pier 3 near pier 2 impacted with dirt (Photo 27).

-Transverse compression joint between pier 4 and pier 5 near pier 5 impacted with dirt (Photo 31).

311	Moveable Bearing	1	8	each	8	0	0	0
-----	------------------	---	---	------	---	---	---	---

-Photos 64 and 83.

321	Re Conc Approach Slab	1	204	sq.ft	204	0	0	0
-----	-----------------------	---	-----	-------	-----	---	---	---

-Photos 22 and 41.

330	Metal Bridge Railing	1	2,329	ft	2,328	0	1	0
1010	Cracking		1	ft	0	0	1	0
1020	Connection		1	ft	1	0	0	0

Defect No. 1010:

-Crack in weld at 1st railing post from Lihue end of bridge at upstream bridge railing (Photo 7).

Defect No. 1020:

-Nut not fully engaged at downstream bridge railing anchor plate at midspan above span 5 (Photo 15).

331	Re Conc Bridge Railing	1	2,329	ft	2,210	117	2	0
1090	Exposed Rebar		2	ft	0	0	2	0
1130	Cracking (RC and Other)		117	ft	0	117	0	0

Defect No. 1090:

-3"x1'-6"x4" (CS3) spall with exposed rebar in upstream bridge parapet at joint between pier 4 and pier 5 near pier 5 (Photo 9).

-4"x4"x1/2" (CS3) spall with exposed rebar with section loss in downstream bridge parapet above Kapaa end of span 2 (Photo 14).

Defect No. 1130:

-0.012" wide (CS2) vertical cracks continuing into top of upstream bridge parapet (Photo 8).

-0.012" wide (CS2) vertical crack continuing into top of downstream bridge parapet (Photo 16).

-4"x2'x4" spall in downstream side of downstream Kapaa end post (Photo 12).

-6"x8" spall with exposed rebar and delamination in downstream Lihue end post (Photo 18).

-9"x8"x1" spall in downstream Lihue end post (Photo 19).

NBI ITEM CONDITION RATINGS			Describe defects noted during bridge inspection. Provide sketches, diagrams, and photographs where possible.
58	Deck	6	(58) -2"x2"x1/4" and 5"x4"x1/2" spalls with exposed rebar in downstream cantilevered deck soffit above downstream Kapaa wingwall (Photo 61).
59	Superstructure	6	
60	Substructure	7	
61	Channel and Channel Protection	7	
62	Culvert	N	
71	Waterway Adequacy	9	

NBI ITEM 93 - CRITICAL FEATURE INSPECTION		REQUIRED	FREQUENCY	CURRENT	NEXT
93A	Fracture Critical Details	N			1/1/01
93B	Underwater Inspection	N			1/1/01



**BIP Leader:**

**Signature:**



Jeff Aguinaldo

**QC Date:**

08/09/2021

**Office:**

HDOT HWY-K

**Attachments:**

Structural Inventory & Appraisal (SI&A) Sheet

Photos

State of Hawaii  
Department of Transportation  
Structure Inventory and Appraisal Sheet (English Units)

Name: HANAMAULU RIVER

Bridge No: 007000510200281

Inspection Date: 06/10/2021

IDENTIFICATION					
Rte.(On/Under)	5A:	Route On Structure	State	1:	15 Hawaii
Rte. Signing Prefix	5B:	2 U.S. Numbered Hwy	Facility Carried	7:	KAPULE HWY
Level of Service	5C:	1 Mainline	Place Code	4:	
Route Number	5D:	00051	SHD District	2:	15 Kauai
Directional Suffix	5E:	0 N/A (NBI)	Feature Intersected	6:	HANAMAULU RIVER
Border Bridge Code	98:	Unknown (P)	County Code	3:	Kauai
Border Bridge Number	99:	NA	Location	9:	.83 MI N OF AHUKINI RD
Mile Post	11:	2.810 mi	Latitude	16:	21° 59' 35"
Struc Num	8:	007000510200281	Longitude	17:	159° 20' 38"
INSPECTION					
Inspection Date	90:	6/10/2021	Frequency	91:	24 months
FC Inspection Date	93A:	NA	FC Frequency	92A:	
UW Inspection Date	93B:	NA	UW Frequency	92B:	
			Next Inspection:	6/10/2023	
			Next FC Inspection:	NA	
			Next UW Inspection:	NA	
CONDITION					
Deck	58:	6 Satisfactory	Super	59:	6 Satisfactory
Culvert	62:	N N/A (NBI)	Sub	60:	7 Good
			Channel/Channel Protection	61:	7 Minor Damage
			SD/FO:	ND	
			SUFF RATE:	99.0	
LOAD RATING AND POSTING					
Inventory Rating Method	65:	8 LRFR (HL93)	Operating Rating Method	63:	8 LRFR (HL93)
Inventory Rating	66:	2.91	Operating Rating	64:	3.77
Design Load	31:	5 MS 18 (HS 20)	Posting	70:	5 At/Above Legal Loads
Posting Status	41:	A - Open, no restriction			
GEOMETRIC DATA					
Length Max Span	48:	182.09 ft	Structure Length	49:	1,154.86 ft
Width Curb to Curb	51:	40.03 ft	Curb/Sdwk Width L	50A:	0.00 ft
Approach Roadway width (w/ shoulders)	32:	40.03 ft	Curb/Sidewalk Width R	50B:	0.00 ft
Deck Area:		49,632.39 sq. ft	Width Out to Out	52:	42.98 ft
Skew	34:	10.00°	Median	33:	0 No median
Vertical Clearance	10:	99.99 ft	Structure Flared	35:	0 No flare
Min. Vert. Cl. Over Bridge	53:	99.99 ft	Horizontal Clearance	47:	40.03 ft
Min. Vert. Undercl. Ref.	54A:	N Feature not hwy	Min. Lat. Undercl. Ref. R	55A:	N Feature not hwy or RR
Min. Vert. Undercl.	54B:	0.00 ft	Min. Lat. Undercl. R	55:	0.00 ft
			Min. Lat. Undercl. L	56:	0.00 ft
AGE AND SERVICE					
Year Built	27:	1987	ADT	29:	22,400
Type of Service on	42A:	1 Highway	Year Reconstructed	106:	-1
Type of Service under	42B:	9 Relief for waterway	Detour Length	19:	0.0 mi
Lanes on	28A:	2	Truck ADT	109:	3%
Lanes under	28B:	0	Year of ADT	30:	2017
STRUCTURE TYPE AND MATERIALS					
Deck Type	107:	1 Concrete-Cast-in-Place	Number of Spans Main Unit	45:	7
Wearing Surface	108A:	1 Monolithic Concrete	Main Span Material Design	43A:	2 Concrete Continuous
Membrane	108B:	0 None	Main Span Material Design	43B:	05 Multiple Box Beam
Deck protection	108C:	None	Number of Approach Spans	46:	0



State of Hawaii  
Department of Transportation  
Structure Inventory and Appraisal Sheet (English Units)

APPRAISAL			
Bridge Rail	36A: 1 Meets Standards	Approach Rail	36C: 1 Meets Standards
Transition	36B: 1 Meets Standards	Approach Rail Ends	36D: 1 Meets Standards
Str Evaluation	67: 6 Equal Min Criteria	Deck Geometry	68: 5 Above Tolerable
Waterway Adequacy	71: 9 Above Desirable	Approach Alignment	72: 8 Equal Desirable Crit
Scour Critical	113: 8 Stable Above Footing	Vert. & Horiz. Undercl.	69: N Not applicable (NBI)
CLASSIFICATION			
Defense Highway	100: 0 Not a STRAHNET hwy	Parallel Structure	101: No    bridge exists
Direction of Traffic	102: 2 2-way traffic	Temporary Structure	103: Unknown (NBI)
Highway System	104: 3 On free road	NBIS Length	112: Long Enough
Defense Hwy	110: 1 On the NHS	Functional Class	26: 11 Urban Interstate
Toll Facility	20: 0 Not a STRAHNET hwy	Historical Significance	37: 5 Not eligible for NRHP
Owner	22: State Highway Agency	Custodian	21: State Highway Agency
PROPOSED IMPROVEMENTS			
Bridge Cost	94: \$0	Type of Work	75: 38 Other Structural
Roadway Cost	95: \$0	Length of Improvement	76: 0.0 ft
Total Cost	96: \$0	Future ADT	114: 21,480
Year of Cost Estimate	97: Unknown	Year of Future ADT	115: 2025
NAVIGATION DATA			
Navigation Control	38: Permit Not Required	Horizontal Clearance	40: 0.0 ft
Vertical Clearance	39: 0.0 ft	Lift Bridge Vert. Cl.	116:
Pier Protection	111: 1 Not Required		