

Attachment C - Construction Schedule (SWPPP/IWPPP Section 7.2.5)

CONSTRUCTION SCHEDULE

Schedule for Land-Based Construction Activities

The date when the SWPPP/IWPPP, including erosion control measures will be implemented: July 23, 2020

All Perimeter Sediment Control and Inlet Protection BMPs (except for the perimeter sediment controls around the median) will be installed prior to construction. These BMPs meet Section 5.1.1.3.1 as the inlets protected and the perimeter control BMPs are downstream of the paving work. These BMPs will be installed per the manufacturer's recommendations.

The date when the general contractor will begin the earth-disturbing activities: July 30, 2020

Cessation, temporarily or permanently, of construction activities on the site: June 28, 2022
Resurfacing will be completed on June 15, 2022.

Final or temporary stabilization of areas of exposed soil: July 30, 2020 – June 28, 2022
Resurfacing areas will be stabilized with asphalt. Sidewalk and gutter repair areas will be stabilized with concrete. Landscaping will be stabilized with grassing.

The date when the general contractor will end site disturbance: June 28, 2022

The date when erosion control measures will be removed: June 28, 2022

The date when the Notice of Cessation form will be submitted: February 7, 2023

Schedule for In-Water Construction Activities

The date when BMP Measures to isolate and contain the work areas will be implemented: July 30, 2020

Installation of Site-Specific BMPs to divert work around the area will take approximately 30 days.

The date when the general contractor will begin in-water construction activities: July 30, 2020

Cessation, temporarily or permanently, of construction activities on the site: January 30, 2021

Work to construct the pipe, rebar, rock lining, and concrete headwall should be completed by this date.

Removal of temporary storm water conveyances/channels and other storm water control measures, removal of construction equipment and vehicles, and cessation of any pollutant-generating activities: February 02, 2021

This work includes removal of cofferdams, barriers with plastic sheet, sump pumps, form work, and restoration of the site per the Contract Plans.

The date when the Notice of Cessation form will be submitted: February 7, 2023