

Proposed Construction Schedule

December 2012	Notice to Proceed
December 2012 – January 2013	Mobilization Construct BMPs Establish Staging Area (Begin Site Disturbance)
February 2013 – June 2013	Phase I Bridge Widening Construction (Mauka Side of Bridge)
June 2013 – October 2013	Phase II Bridge Widening Construction (Makai Side of Bridge)
September 2013 – November 2013	Roadway Shoulder Work (End Site Disturbance)
November 2013	Paving/Striping Clean-Up/Demobilization (Remove Temporary BMPs) Submit Notice of Cessation