

Attachment C - Construction Schedule (SWPPP Section 7.2.5)

CONSTRUCTION SCHEDULE

Contractor to Update Construction Schedule 30 Days Prior to Start of Work

The date when the SWPPP, including erosion control measures will be implemented: Oct. 9, 2019

All Perimeter Sediment Control and Inlet Protection BMPs will be installed prior to construction. These BMPs meet Section 5.1.1.3.1 as the inlets protected and the perimeter control BMPs are downstream of the construction work. The silt fences/perimeter sediment controls will be installed at different dates at each site and can be seen on the construction schedule. These BMPs will be installed per the manufacturer's recommendations.

The date when the general contractor will begin the earth-disturbing activities: Oct. 10, 2019, there are various dates at each of the site when this will occur.

Cessation, temporarily or permanently, of construction activities on the site: Dec. 27, 2019, The construction schedule was developed with the idea that the crews would go from site to site performing the same task. Initially the power/communication infrastructure would be installed at each site and then the foundation/column/pole work would be constructed. That is the reason there are temporary and permanent cessations at each site. See attached construction schedule for preliminary dates at all sites.

Temporary stabilization of areas of exposed soil: Jan. 6, 2020
Disturbed areas will be stabilized with asphalt or hydromulched and restored to original conditions by the contractor. See attached construction schedule for preliminary dates at all sites.

Final or temporary stabilization of areas of exposed soil: Jan. 30, 2020
Disturbed areas will be stabilized with asphalt or hydromulched and restored to original conditions by the contractor. See attached construction schedule for preliminary dates at all sites.

The date when the general contractor will end site disturbance: Dec. 26, 2019

The date when erosion control measures will be removed: Jan 30, 2020

The date when the Notice of Cessation form will be submitted: Apr. 28, 2022

ID	Task Name	Duration	Start	Finish	Q1 '19			Q2 '19			Q3 '19			Q4 '19			Q1 '20			Q2 '20			Q3 '20			Q4 '20			Q1 '21			Q2 '21			Q3 '21			Q4 '21			Q1 '22			Q2 '22								
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun						
1	Construction Summary	642 days	Wed 1/9/19	Thu 6/24/21																																																
2	Construction NTP	0 days	Wed 1/9/19	Wed 1/9/19																																																
3	Mobilization	60 days	Wed 1/9/19	Tue 4/2/19																																																
4	Shop Drawing Review	45 days	Wed 4/3/19	Tue 6/4/19																																																
5	Order/Fabricate Materials	90 days	Wed 6/5/19	Tue 10/8/19																																																
6	VMS Work (1 Site)	88 days	Wed 10/9/19	Fri 2/7/20																																																
7	Install Stormwater Measures	1 day	Wed 10/9/19	Wed 10/9/19																																																
8	Site and Infrastructure Work	56 days	Thu 10/10/19	Thu 12/26/19																																																
9	Remove Stormwater Measures	1 day	Wed 1/29/20	Wed 1/29/20																																																
10	Final Stabilization	7 days	Thu 1/30/20	Fri 2/7/20																																																
11	CCTV Work (3 Sites)	150 days	Mon 2/10/20	Fri 9/4/20																																																
12	Install Stormwater Measures	73 days	Mon 2/10/20	Wed 5/20/20																																																
13	Site and Infrastructure Work	117 days	Tue 2/11/20	Wed 7/22/20																																																
14	Remove Stormwater Measures	140 days	Fri 2/14/20	Thu 8/27/20																																																
15	Final Stabilization	121 days	Fri 3/20/20	Fri 9/4/20																																																
16	Speed Reader Work (2 Site)	72 days	Mon 9/7/20	Tue 12/15/20																																																
17	Install Stormwater Measures	37 days	Mon 9/7/20	Tue 10/27/20																																																
18	Site and Infrastructure Work	39 days	Tue 9/8/20	Fri 10/30/20																																																
19	Remove Stormwater Measures	36 days	Fri 10/16/20	Fri 12/4/20																																																
20	Final Stabilization	43 days	Fri 10/16/20	Tue 12/15/20																																																
21	Conduit Work (2 Sites)	137 days	Wed 12/16/20	Thu 6/24/21																																																
22	Install Stormwater Measures	36 days	Wed 12/16/20	Wed 2/3/21																																																
23	Site and Infrastructure Work	39 days	Thu 12/17/20	Tue 2/9/21																																																
24	Remove Stormwater Measures	103 days	Fri 1/22/21	Tue 6/15/21																																																
25	Final Stabilization	109 days	Mon 1/25/21	Thu 6/24/21																																																
26	Submit Notice of Cessation	7 days	Wed 4/20/22	Thu 4/28/22																																																
27																																																				
28																																																				
29																																																				
30																																																				
31																																																				
32																																																				
33																																																				
34																																																				
35																																																				
36																																																				
37																																																				
38																																																				
39																																																				
40																																																				
41																																																				
42																																																				
43																																																				

Tentative Construction Schedule-
Contractor to Submit Updated Schedule 30 days Prior to the Start of Work

Project: 6-16-15 FMS H1 Core Con Date: Thu 3/8/18	Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
	Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
	Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	

Page 1