

**Attachment C - Construction Schedule (SWPPP Section 7.2.5)**

**CONSTRUCTION SCHEDULE**

The date when the SWPPP, including erosion control measures will be implemented: Jan 2, 2017  
All Perimeter Sediment Control, Inlet Protection, and Construction Entrance/Exit BMPs will be installed prior to construction. These temporary BMPs meet Section 5.1.1.3.1 as the inlets protected and the perimeter control BMPs are downstream of the construction. These temporary BMPs will be installed per the manufacturer's recommendations.

The date when the general contractor will begin the earth-disturbing activities: May 8, 2017

Cessation, temporarily or permanently, of construction activities on the site: June 2, 2017  
Construction of PBMP A, associated connected piping and structures, and site restoration work will be completed on June 2, 2017. Work will commence on PBMP B on June 5, 2017.

Final or temporary stabilization of areas of exposed soil: June 2, 2017  
Restored pavement areas will be stabilized with asphalt.

Cessation, temporarily or permanently, of construction activities on the site: August 25, 2017  
Construction of PBMP A, associated connected piping and structures, and site restoration work will be completed on June 2, 2017.

Final or temporary stabilization of areas of exposed soil: August 25, 2017  
Restored pavement areas will be stabilized with asphalt or concrete. Gutter and swale restoration areas will be stabilized with concrete. The grass is expected to be of uniform distribution without large bare areas and 70% of the density of the previous coverage by August 25, 2017.

The date when the general contractor will end site disturbance: August 25, 2017

The date when erosion control measures will be removed: September 22, 2017

The date when the Notice of Cessation form will be submitted: September 29, 2017