
	DESCRIPTION	I OF WORK IN TRAFFIC	CONTR	OL PLAN I	NORK ARE	AS		
Phase	Work	Work Description the Week Hours				Traffic Control Plan/ Detour Plan	Sheet #	SC IZ
1	dispose of traffic signal stan Demolish concrete walkway, c	with mast arm. Demolish and dard concrete foundation. urb and gutter; a.c. walkway gnal standard foundation and stall concrete encased traffic	M—F	See Table 1 below	10	1	232	Scale.
2	Install Type II Traffic Signal S foundation. Install traffic signe	M-F	See Table 1 below	5	2 / A	233 & 234	1	
3	Install Opticom on existing Ty makai side of Farrington High	M-F	See Table 1 below	5	3 / A	235 & 236	· · · · · · · · · · · · · · · · · · ·	
4	Reconstruct concrete sidewalk, curb and gutter, curb ramp; a.c. sidewalk and curb. Install new signing and striping. Remove temporary erosion and sediment control measures.			See Table 1 below	10	1	232	Advisory Sign
	Detour Plans	M-F	See Table 1 below	10	A	237		
			Tab	le 1. Lane	Closure	– Hours d	of Oper	ation
	Monday	Tuesday		Wednesday	/	Tł	nursday	
M 2	4 6 8 10 N 2 4 6 8 10 I Start:	A 2 4 6 8 10 N 2 4 6 8 8:00 pm Sta	10 M 2 4	6 8 10 N 2	4 6 8 10 M Start: 8	2 4 6 8 10	N 2 4	6 8 10 M 2 4 Start: 8:00 p
Lege	end: End: 5	•	d: 5:00 am			:00 am		End: 5:00 ar
M 2 <u>Lege</u> M	end: End: 5		10 M 2 4 ort: 8:00 pm d: 5:00 am			2 4 6 8 10 3:00 pm :00 am) N 2 4	6 8 10 м Start: 8:0 End: 5:00


- 1. The Contractor shall install two (2) advisory signs (as specified in Subsection 645.03(G) Advisory Signs) at the locations shown the Phasing Plan on this sheet. The Contractor shall make advisory signs as needed to facilitate construction. The final location of all advisory signs shall be designated by the Engineer. The advisory signs shall include a phone number, starting date and hours of construction in sign message. This work shall be incidental to traffic control lump sum and will not be paid for separately.
- 2. The Contractor shall provide three (3) mobile variable message boards for the duration of the project starting one week prior to start of construction to inform the public of lane closures. The location of all message boards shall be designated by the Engineer. Message boards shall be incidental to traffic control lump sum and will not be paid for separately.
- 3. Highway drainage shall be maintained at all times during construction. This work shall be incidental to the contract items.
- 4. During construction, the Contractor shall escort pedestrians through construction work area with police men or with other personnel approved by the Engineer.





5. During NON-construction periods, the Contractor shall render the work area safe for pedestrians and provide ADA accessible routes through the work area. This work shall be incidental to the contract items.

Approved By:


Chief, Traffic Review Branch, DPP (For Work Within City ROW Only)
























	 ▲ Direction of traffic ➡ Variable Message Boards <u>Note:</u> The Contractor shall provide two mobile variable message boards to inform the public.
	Road Closure for Weekdays Only Hours of Operation Nighttime Only see Phasing Plan for hours of operations See Traffic Control Plans 2 & 3
DATE	FARRINGTON
SURVEY PLOTTED BY DRAWN BY TRACED BY QUANTITIES BY CHECKED BY	



FED ROAD DIST. NO.	STATE	FED AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	STP-0300(163)	2020	237	284

Phase	Work Description		Work Description Day		Lane Closure Hours	Approximate Working Days Duration	Traffic Control Plan/ Detour Plan	Sheet #
1	Install temporary erosion and sediment control measures. Demolish concrete walkway, ramp, curb, and gutter at corner. Construct traffic signal equipment, curb, gutter, curb ramps, and sidewalk.	M-F	8:30 am to 3:00 pm	10	4	239 & 240		
2	Demolish concrete walkway, ramp, curb, and gutter at corner. Construct traffic signal equipment, curb, gutter, curb ramps, and sidewalk.	M-F	8:30 am to 3:00 pm	10	5	241		
3	Demolish concrete ramp, curb, and gutter along median island. Construct traffic signal equipment, curb, gutter, and curb ramp.	M-F	8:30 am to 3:00 pm	10	6	242		
4	Demolish concrete ramps, curb, and gutter at triangular island. Construct traffic signal equipment, curb, gutter, curb ramp, and sidewalk.	M-F	8:30 am to 3:00 pm	10	7 / Detour B	243 & 24 / 245		
5	Demolish curb and gutter along median island. Construct traffic signal equipment; restore curb, gutter; and a.c. pavement in median.	M—F	8:30 am to 3:00 pm	5	8	246 & 247		
6	Demolish concrete ramps, curb, and gutter at triangular island. Construct traffic signal equipment, curb, gutter, curb ramps, and sidewalk.	M-F	8:30 am to 3:00 pm	10	9	248		
7	Demolish curb and gutter along median. Construct traffic signal equipment, curb, gutter, and a.c. pavement in median.	M-F	8:30 am to 3:00 pm	10	10	249		
8	Demolish sidewalk, concrete ramp, curb, and gutter. Construct traffic signal equipment, curb, gutter, curb ramp, and sidewalk.	M—F	8:30 am to 3:00 pm	10	11	250		
9	Demolish curb and gutter along median and shoulder of Ulune Extension. Construct traffic signal equipment, curb, gutter, and a.c. pavement in median.	M-F	8:30 am to 3:00 pm	5	12	251		

CONSTRUCTION PHASING NOTES:


- 1. The Contractor shall install two (2) advisory signs (as specified in Subsection 645.03(G) Advisory Signs) at the locations shown the Phasing Plan on this sheet. The Contractor shall make advisory signs as needed to facilitate construction. The final location of all advisory signs shall be designated by the Engineer. The advisory signs shall include a phone number, starting date and hours of construction in sign message. This work shall be incidental to traffic control lump sum and will not be paid for separately.
- 2. The Contractor shall provide three (3) mobile variable message boards for the duration of the project starting one week prior to start of construction to inform the public of lane closures. The location of all message boards shall be designated by the Engineer. Message boards shall be incidental to traffic control lump sum and will not be paid for separately.
- 3. Highway drainage shall be maintained at all times during construction. This work shall be incidental to the contract items.
- 4. During construction, the Contractor shall escort pedestrians through construction work area with police men or with other personnel approved by the Engineer.





5. During NON-construction periods, the Contractor shall render the work area safe for pedestrians and provide ADA accessible routes through the work area. This work shall be incidental to the contract items.


Approved By:

(For Work Within City ROW Only)















FED ROAD DIST. NO.	STATE	FED AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	STP-0300(163)	2020	240	284












		FED ROAD DIST. NO.	STATE	FED AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
		HAWAII	HAW.	STP-0300(163)	2020	243	284
	Legend:	-					
		Arrow Par	nel				
	•••	Variable M	lessag	ge Board			
	\otimes	Police Off	icer				
	* ` _*	High Leve	l Warr	ning Device	(Flag	Tree)	
		Work Area	1				
	• • •	Cone or 0 @ 10	other c. unle	channelizing ess otherwis	devic e not	ce ed	
		Direction	of tra	ffic			
		Existing S	ign				
H201	//			2			
		с 	KEE RIGH 				
						5-7	
			/	T			
		F I			T		
		45		S S	Æ		
-2A 24"		5.1 C	OHT	Stor	e l	Ð	
	WEST NIERSTATE H3	SA P	FL.	~		Ų	
		<u>ال</u>					
	I VEHICLES II VEHICLES II UNDER 5 HP I PEDESTRIANS I KEEP OU I FREEWAY	L ii					
	B PROFESSIONAL			STATE OF HA	ANSPOF ISION		
	No. 6763-C	•) [<u> </u> [R/		<u>C CONT</u>			
	License Expiration Date <u>04–3</u> THIS WORK WAS PREPARED BY	<u>i0–22</u>		paani St ic Signal Mo			
	THIS WORK WAS PREPARED BY I DER MY SUPERVISION AND CONS OF THIS PROJECT WILL BE UNDI SERVATION AS DEFINED IN HAR HAPTER 115, RULES OF THE BO OFESSIONAL ENGINEERS, ARCHITE	STRUCTION ER MY TITLE 16,		<u>Oahu, Pha</u> <u>Project No</u>	<u>se 1</u>		(163)
	Conval Engineers, Andhie Surveyors, State of Hawa Conval Higashion	Scale:	1"=5		Date:	: July .	2020
		12			243	3	-



		ED ROAD DIST. NO.STATEFED AID PROJ. NO.FISCAL YEARSHEET NO.TOTAL SHEETSHAWAIIHAW.STP-0300(163)2020244284
ULUNE EXTENSION	Leger	<u>nd:</u>
		Arrow Panel
,	•••	Variable Message Board
	\otimes	Police Officer
_	* ` _*	High Level Warning Device (Flag Tree)
		Work Area
	•••	Cone or other channelizing device @ 10' o.c. unless otherwise noted Direction of traffic
		Existing Sign
2 2	3−1(25)−A 94"x24"	
	– <i>3(L)</i> ×48"	
	K S. HIGASH PROFESSIONAL ENGINEER No. 6763-C HAHAII, U.S. License Expiration Date <u>04-30-22</u>	DEPARTMENT OF TRANSPORTATION HIGHWAYS DIVISION TRAFFIC CONTROL PLAN Kahuapaani St & Ulune St Traffic Signal Modernization,

 $\frac{PLAN-7}{\text{Scale: } 1'' = 50'}$

THIS WORK WAS PREPARED BY ME OR UNDER MY SUPERVISION AND CONSTRUCTION OF THIS PROJECT WILL BE UNDER MY OBSERVATION AS DEFINED IN HAR TITLE 16, CHAPTER 115, RULES OF THE BOARD OF PROFESSIONAL ENGINEERS, ARCHITECTS AND SURVEYORS, STATE OF HAWAII. CDNVAL HIGHMANN <u>Traffic Signal Modernization,</u> <u>Oahu, Phase 1</u>

<u>Federal—Aid Project No. STP—0300(163)</u>


SHEET No. TC-14 OF 54 SHEETS


1"=50'


Scale:

Date: July 2020


244










PLAN NOTE BOOK





	FED ROAD DIST. NO.	STATE	FED AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS				
	HAWAII	HAW.	STP-0300(163)	2020	247	284				
Legend:										
	Arrow Panel									
• • •	Variable Message Board									
\otimes	Police Officer									
$\mathbf{\hat{\mathbf{x}}}$	High Level Warning Device (Flag Tree)									
	Work Area									
	Cone or other channelizing device @ 10' o.c. unless otherwise noted									
		Direction of traffic								
	Existing Sign									



















IN TRAFFIC CC	NTROL F	PLAN WORI	K AREAS			FED ROAD DIST. NO. STATE FED AID PROJ. NO. FISCAL SHEET NO.	
	Days of the Week	Lane Closure Hours	Approximate Working Days Duration	Traffic Control Plan/ Detour Plan	Sheet #	CONSTRUCTION PHASING NOTES: HAWAII HAW. STP-0300(163) 2020 252 1. The Contractor shall install two (3) advisory signs (as specified in Subsection	
ures. Demolish ruct traffic signal	M-F	8:30 am to 3:00 pm	10	13 13 15	253 254 256	645.03(G) Advisory Signs) at the locations shown the Phasing Plan on this she The Contractor shall make advisory signs as needed to facilitate construction. final location of all advisory signs shall be designated by the Engineer. The advisory signs shall include a phone number, starting date and hours of	
ruct traffic signal	M-F	8:30 am to 3:00 pm	10	13 14 15	253 255 256	construction in sign message. This work shall be incidental to traffic of sum and will not be paid for separately. 2. The Contractor shall provide three (3) mobile variable message boards	
signal equipment	M-F	8:30 am to 3:00 pm	10	16 17	257 258	duration of the project starting one week prior to start of construction the public of lane closures. The location of all message boards shall be designated by the Engineer. Message boards shall be incidental to traffic lump sum and will not be paid for separately.	
r. Construct traffic	M-F	8:30 am to 3:00 pm	10	18 18 20	259 261 262	3. Highway drainage shall be maintained at all times during construction. This wo shall be incidental to the contract items.	
orner. Construct		8:30 am		19	4. During construction, the Contractor s	4. During construction, the Contractor shall escort pedestrians through construction work area with police men or with other personnel approved by the Engineer.	
D.	M-F	to 3:00 pm	5	19 20	260 261 262	5. During NON—construction periods, the Contractor shall render the work area sa for pedestrians and provide ADA accessible routes through the work area. This	
c signal equipment	M-F	8:30 am to 3:00 pm	10	21 22	263 264	work shall be incidental to the contract items.	


QUEEN EMMA STREET	Advisory
Phase	5 Sign
	C
	edian curb ramp)
Phase 1	
<u> </u>	ASING PLAN Scale: 1" = 40'
SOUTH	


Approved By:


(For Work Within City ROW Only)

























































IN TRAFFIC C	ONTROL	PLAN WO	RK AREAS			FED ROAD DIST. NO. STATE FED AID PROJ. NO. FISCAL YEAR SHEET NO. TOTAL SHEETS
	Days of the Week	Lane Closure Hours	Approximate Working Days Duration	Traffic Control Plan/ Detour Plan	Sheet #	CONSTRUCTION PHASING NOTES: HAWAII HAW. STP-0300(163) 2020 265 284 1. The Contractor shall install two (3) advisory signs (as specified in Subsection
sures. Demolish c signal equipment,	M-F	8:30 am to 3:00 pm	10	23 / Detour C	266 / 268	645.03(G) Advisory Signs) at the locations shown the Phasing Plan on this sheet. The Contractor shall make advisory signs as needed to facilitate construction. The final location of all advisory signs shall be designated by the Engineer. The advisory signs shall include a phone number, starting date and hours of
'c signal equipment,	M-F	8:30 am to 3:00 pm	10	24 / Detour C	267 / 268	construction in sign message. This work shall be incidental to traffic control lump sum and will not be paid for separately. 2. The Contractor shall provide three (3) mobile variable message boards for the
c signal equipment	M-F	8:30 am to 3:00 pm	10	25 & 26 / Detour C	269 & 270 / 268	duration of the project starting one week prior to start of construction to inform
ruct traffic signal	M-F	8:30 am to 3:00 pm	10	27	271	3. Highway drainage shall be maintained at all times during construction. This work shall be incidental to the contract items.
		/				4. During construction, the Contractor shall escort pedestrians through construction work area with police men or with other personnel approved by the Engineer.
		Advisory Sign	EXIT 264		· · · ·	5. During NON-construction periods, the Contractor shall render the work area safe for pedestrians and provide ADA accessible routes through the work area. This work shall be incidental to the contract items. True North True North Scale: 1"=20
	Phase 1 -			Phase 2		Advisory Sign
				╤┎┇╻┝╶╽║ ╱╱┚╶╢║		
	/		/	<u> </u>		


 \bigcirc


S Phase 3 \bigcirc . O) \bigcirc . . . o o o o Phase 4 \bigcirc \bigcirc INTERSTATE ~ HEAD AVENUE (State) I ROUTE ۰ ۰ ۰ ۰ 0 ۰ ۰ ۰ Approved By: PHASING PLAN Scale: 1" = 20'


















	DESCRIPTION OF W	ORK IN TRAFFIC CO	NTROL I	PLAN WOR	K AREAS			
Phase			Days of the Week	Lane Closure Hours	Approximate Working Days Duration	Traffic Control Plan/ Detour	Sheet #	
1	Install temporary erosion and sediment contro concrete walkway, curb ramps, curb, and gut traffic signal equipment, curb, gutter, curb ro	ter at corner. Construct	M-F	See Table 2 below	10	28 & 29 28	273 274	
2	Demolish sidewalk, curb, and gutter at corne equipment, curb, gutter, and sidewalk.	r. Construct traffic signal	M-F	See Table 2 below	10	28 & 29 29	273 275	
3	Demolish curb and remove existing impact attenuator along median. 3 Construct traffic signal equipment, curb, and new impact attenuator.			See Table 2 below	15	30 & Detour D	276 & 277 & 280 & 281	
4	Demolish curb and remove existing impact attenuator along median. Construct traffic signal equipment, curb, and new impact attenuator.			See Table 2 below	15	31 & Detour D	278 & 279 & 280 & 281	 分
5	Demolish concrete sidewalk, curb, and gutter. equipment, curb, gutter, curb ramp, and side		M-F	See Table 2 below	10	Control Plan/ Detour 28 & 29 28 28 & 29 28 28 & 29 29 30 & 29 30 & 29 30 & 29 31 & &	282 284	
6	Demolish concrete sidewalk, curb, and gutter. Construct traffic signal equipment, curb, gutter, and sidewalk.			See Table 2 below	10	33 32 & 33	283 284	
		Tab	le 2. La	ne Closure	e – Hours	s of Opera	tion	
Monday Tuesday M 2 4 6 8 10 N 2 4 6 8 10 M 2 4 6 8 10 N 2 4 6 8 10 N 2 4 6 8 10 N 2 4 6 8 10 M 2 4 6				Wednesday 8 10 N 2 4 6 8 10 N		Thursday 1<		24
Start: 8:00 pm Start: 8:00 pm Legend: End: 5:00 am End: 5:00 am					8:00 pm 5:00 am	,		

CONSTRUCTION PHASING NOTES:


- 1. The Contractor shall install two (2) advisory signs (as specified in Subsection 645.03(G) Advisory Signs) at the locations shown the Phasing Plan on this sheet. The Contractor shall make advisory signs as needed to facilitate construction. The final location of all advisory signs shall be designated by the Engineer. The advisory signs shall include a phone number, starting date and hours of construction in sign message. This work shall be incidental to traffic control lump sum and will not be paid for separately.
- 2. The Contractor shall provide three (3) mobile variable message boards for the duration of the project starting one week prior to start of construction to inform the public of lane closures. The location of all message boards shall be designated by the Engineer. Message boards shall be incidental to traffic control lump sum and will not be paid for separately.
- 3. Highway drainage shall be maintained at all times during construction. This work shall be incidental to the contract items.
- 4. During construction, the Contractor shall escort pedestrians through construction work area with police men or with other personnel approved by the Engineer.





- 5. During NON-construction periods, the Contractor shall render the work area safe for pedestrians and provide ADA accessible routes through the work area. This work shall be incidental to the contract items.
- 6. The Contractor shall provide suitable impact attenuators prior to removing existing impact attenuators in the medians for Phases 3 and 4. The Contractor shall provide temporary striping and signing as needed. The Contractor shall submit a plan for approval prior to construction. This work shall be incidental to the contract items.


Approved	By:


(For Work Within City ROW Only)
































5.

SURVEY PLOTTE DRAWN BY TRACED BY DESIGNED BY QUANTITIES BY CHECKED BY



Legend	<u>!:</u>	FED ROAI DIST. NO		FED AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS	
	Arrow Panel	HAWAII	HAW.	STP-0300(163)	2020	282	284	
•••	Variable Message Board	1			d Clos ekday			
\otimes	Police Officer	Hours of Operation Nighttime Only						
•	High Level Warning Dev	and Phaning Plan					an	
	Work Area							
 Cone or other channelizing device 0 10 o.c. unless otherwise noted Direction of traffic 								
	Existing Sign							
(VAN POOL NFO (وه ه) (وه ه) (587-POOL) 587-POOL	500' Tangent Cones @ 25' o.c. ₩3 Cones @ 25' o.c.	250'		Co	250' nes @	Tapei 25'		
							Cri Line Sht. 284	
NIA NA	OLE			(State)			See Sht.	
	LICENSED PROFESSIONAL ENGINEER No. 6763-C HIMAII, U.S.N License Expiration Date 04-30 THIS WORK WAS PREPARED BY ME		RAFF Ianian	state of HA TMENT OF TRA HIGHWAYS DIV IC CONT aole Hwy fic Signal Mo	ROL & Ka	. PL 11aniil	AN	
v Branch, DPP	UNDER MY SUPERVISION AND CONST OF THIS PROJECT WILL BE UNDER OBSERVATION AS DEFINED IN HAR TI CHAPTER 115, RULES OF THE BOAF PROFESSIONAL ENGINEERS, ARCHITEC SURVEYORS, STATE OF HAWAII. CONVAL HIGASMID	RUCTION MY TLE 16, RD OF TS AND F	leral—Ai e: 1"=5	<u>Oaĥu, Pha</u> d Project No	v <u>se 1</u> 9. STP- Date:	– <u>0300</u> – July	2020	
					282	_		



Legena	<u>l:</u>	DI	D ROAD ST. NO.	STATE	FED AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS		
	Arrow Panel		HAWAII	HAW.	STP-0300(163)		283	284		
• • •	Variable Message Boa	oard				Road Closure for Weekdays Only				
\otimes	Police Officer	Hours of Operation Nighttime Only								
`_	High Level Warning D	Device (Flag Tree)				see Phasing Plan for hours of operations				
	Work Area									
	Cone or other channe @ 10' o.c. unless otl	elizing	devic e note	e ed						
	Direction of traffic		0 11010							
	Existing Sign									
	500' Tangent Cones @ 25' o.c. (W3)				Co	250' nes @				
الم الم الم الم الم الم الم الم الم الم	· ● · · · ● · · · ● · · · ● · · •	25	50' • · • ·	•		• • • • • • • • • • • • • • • • • • • •	•	-INE 284		
· · · · /· · · · · · · · · · · · · · ·	······································	•••••		· · · · · · · · · · · · · · · · · · ·			-			
NIANA		IG H	WA	Y	(State)	····	0+0V	See Sht.		
	ISCHOOL SPEED LIMIT 25 WHEN FLASHING									
	S. HIGASH BROFESSIONAL ENGINEER No. 6763-C	*	TR/	4 <i>FFI</i>	state of ha IMENT OF TR HIGHWAYS DIV C CONT aole Hwy	ANSPOR TISION ROL	PL	AN		
w Branch, DPP	License Expiration Date <u>O</u> THIS WORK WAS PREPARED E UNDER MY SUPERVISION AND CO OF THIS PROJECT WILL BE U OBSERVATION AS DEFINED IN H. CHAPTER 115, RULES OF THE PROFESSIONAL ENGINEERS, ARC SURVEYORS, STATE OF H <u>Convad</u> Higashi	BY ME OR DNSTRUCTION INDER MY AR TITLE 16, BOARD OF HITECTS AND AWAII.	Scale:	r <u>al—Aic</u> 1"=5	T <u>ic Signal Mo</u> <u>Oahu, Pha</u> d Project No 0' No. TC—53 OI	<u>se 1</u> . STP– Date:	- <u>0300</u> July	2020		
						283	8			

