CONCEPTUAL CONSTRUCTION SEQUENCE PLAN			
CONSTRUCTION PHASE	I	П	Ш
TRAFFIC PATTERN IN SERVICE DURING CONSTRUCTION PHASE	EXISTING	(SEE SHTS. P−2 THRU P−4)	® (SEE SHTS. P−5 THRU P−7)
WORK AREA	INBOUND OUTBOUND OUTBOUND	INBOUND OUTBOUND OUTBOUND	INBOUND OUTBOUND OUTBOUND

F-072-1(34)-A 1990

LEGEND


MAIN WORK AREA

TRAFFIC LANE

CONTRA-FLOW LANE

CONCEPTUAL CONSTRUCTION SCHEDULE

NOTE: THIS SCHEDULE IS PROVIDED ONLY FOR GENERAL INFORMATION. THE CONTRACTOR IS FULLY RESPONSIBLE FOR THE DEVELOPMENT OF PROGRESS SCHEDULE AND CONSTRUCTION PHASING.



- ALL CONSTRUCTION WORK FOR HECO AND CABLE TV FACILITIES BETWEEN WAILUPE CIRCLE AND STA.110+50 COMPLETE (INCL. FACILITIES AT WEST HIND DRIVE)
- ALL CONSTRUCTION WORK FOR HECO, HTCO AND CABLE TV FACILITIES COMPLETE.
- ALL CONSTRUCTION WORK COMPLETE (EXCEPT WORK RELATED TO 4 AND 5)
- ENERGIZE UNDERGROUND POWER SUPPLY FOR CONTROLLERS AND LIGHTING AFTER HECO ENERGIZES UNDERGROUND ELECTRIC SYSTEM. REMOUNT TEMPORARY LUMINARIES IN MEDIAN ON MAKAI SIDE OF POLES. REMOVE EXISTING LIGHTING FACILITIES ON UTILITY POLES.
- COMPLETE LIGHTING SYSTEM ON MAKAI SIDE UPON REMOVAL OF AERIAL UTILITY FACILITIES BY UTILITY COMPANIES. FILL POLE HOLES AND PATCH PAVEMENTS.

MAJOR CONSTRUCTION ACTIVITIES BY PHASES

CONSTRUCT DETOUR PAVEMENT IN MEDIAN

CONSTRUCT ALL FACILITIES (ROADWAY, DRAINAGE, UTILITIES, LIGHTING, ETC.) ON MAUKA SIDE OF HIGHWAY FROM STA. 98+40 TO STA. 104+85

CONSTRUCT TEMPORARY LIGHTING SYSTEM

 CONSTRUCT NEW TRAFFIC SIGNAL CONTROLLERS AND TEMPORARY CONTROLLER INTERCONNECT SYSTEM

REMOVE TREES IN MEDIAN

CONSTRUCT TRAFFIC PATTERN A (TEMPORARY)

 CONSTRUCT UTILITY FACILITIES AT WEST HIND DRIVE AND OTHER AREAS NOT IN CONFLICT WITH EXISTING TRAFFIC PATTERN

CONSTRUCT WAILUPE STREAM BRIDGE WIDENINGS

• CONSTRUCT ROADWAY FACILITES (DRAINAGE, PAVEMENTS, SIDEWALKS, ETC.)

CONSTRUCT UTILITY FACILITIES

 CONSTRUCT PROPERTY ADJUSTMENTS INCLUDING UTILITY SERVICE CONNECTIONS

 CONSTRUCT FINAL TRAFFIC SIGNAL SYSTEM AND CONTROLLER INTERCONNECT SYSTEM

CONSTRUCT LIGHTING SYSTEM

CONSTRUCT TRAFFIC PATTERN B (TEMPORARY)

PHASE III • CONSTRUCT ROADWAY FACILITIES IN MEDIAN

CONSTRUCT LANDSCAPING AND IRRIGATION FACILITIES

CONSTRUCT TRAFFIC PATTERN C (PERMANENT)



HIGHWAYS DIVISION

STATE OF HAWAII

DEPARTMENT OF TRANSPORTATION

CONSTRUCTION PHASING

KALANIANAOLE HIGHWAY Wailupe Circle to East Hind Drive F.A. PROJECT NO. F-072-1(34)-A

SCALE:

SHEET No. K-1 OF 1 SHEETS

DATE: June 30, 1990