

# **Site-Specific Construction Best Management Practice Plan**

Notice of General Permit Coverage (NGPC) File No. HIR10D928

Preparation Date 01 / 02 /2012

**All sections of this template MUST be completed for National Pollutant Discharge Elimination System (NPDES) General Permit compliance. It is highly recommended that all sections of this template are completed in the initial submittal with the CWB Notice of Intent (NOI) General Form.**

Please refer to the updated DOH-CWB Best Management Practice (BMP) procedures regarding Storm Water Discharges Associated with Construction Activities:

- [DOH-CWB Procedures for the Use of New Technologies as BMPs](#)
- [DOH-CWB Procedures for Changing Construction Site-Specific BMPs](#)
- [Link to EPA Construction Storm Water Menu of BMPs](#)

**You are responsible for the design, implementation, operation, and maintenance of the site-specific BMPs Plan to ensure that storm water discharges associated with construction activities will not cause or contribute to a violation of applicable State water quality standards.**

Have you provided appropriate BMP options to satisfy the Site-Specific BMP requirements in Section 3.0?

☐ Yes

☒ **No. If Section 3.0 of this template is not completed in the initial submittal you acknowledge that:**

- The Clean Water Branch (CWB) may not provide comments on information in Section 3.0.
- You are required to submit Section 3.0 of the SSCBMP Plan to the CWB for comment at least 30 calendar days prior to starting construction activities. All questions/concerns that the DOH may have must be answered to the satisfaction of the CWB.
- The CWB will review Section 3.0 of the SSCBMP Plan in the order received and will not expedite the review to accommodate your schedule.
- The CWB has no required time limits to review any SSCBMP Plan after issuance of a Notice of General Permit Coverage (NGPC).
- You are potentially exposing yourself to significant delays.

**As of April 1, 2011, all applicants shall submit the SSCBMP plan using this template instead of the CWB-NOI Form C (Rev. 08/01/2007).**

## **Table of Contents**

Table of Contents .....	2
Project Information.....	3
Estimated Project Dates.....	3
Certification of the CWB SSCBMP Plan.....	3
Owner/Permittee Information.....	4
General & Sub-Contractor(s) Information .....	4
Section 1.0 - Project/Facility Information .....	5
1.1 - Additional Project Information.....	5
1.2 - Authorized Representative Information.....	6
1.3 - Receiving Water(s) Information.....	6
1.4 - Receiving Separate Drainage System .....	7
1.5 - Existing Pollution Sources/ History of Land Use .....	8
1.6 - Construction Site Estimates.....	9
1.6.a - Quantity of Storm Water Runoff.....	9
1.6.b - Soil Characterization .....	9
1.7 - Nature and Sequence of Construction Activity.....	10
1.8 - Existing or Pending Permits, Licenses, or Approvals.....	11
1.9 - Project Site Maps and Construction Plans/Drawings .....	12
1.10 - Flow Chart or Line Drawing.....	13
Section 2.0 - Construction Activity Best Management Practices .....	14
2.1 - Special Conditions for Land Disturbances.....	14
2.2 - Construction Schedule.....	15
2.3.a - Potential Storm Water Pollutant Sources.....	16
2.3.b - Potential Non- Storm Water Pollutant Sources.....	18
Section 3.0 - Best Management Practice Location and Details .....	20
3.1 – BMP Location Maps.....	20
3.2 - BMP Details.....	22
3.3 - Training and Record Keeping.....	26
3.4 - Site Inspections, Inspection Schedules, and Procedures.....	26
3.5 – Contingency Plan .....	27
SSCBMP Plan Attachments.....	28
Attachment A - Project Site Maps and Construction Plans/Drawings with design details (SSCBMP Sections 1.9, 1.10, & 3.0).....	28
Attachment B – SSCBMP Plan Training Log (SSCBMP Section 3.3) .....	30
Attachment C - Construction Schedule (SSCBMP Section 2.2).....	31
Attachment D – Subcontractor Certifications/Agreements (SSCBMP Page 5).....	32
Attachment E – SSCBMP Inspection Report Form (SSCBMP Section 3.4).....	33
Attachment F – Contingency Plan (SSCBMP Section 3.5) .....	38
Attachment G – SSCBMP Amendment Log .....	40

## Project Information

(Item No. 4 of CWB NOI General Form)

Farrington Highway Replacement of Maipalaoa Bridge

200 feet north of the intersection between Farrington Highway and Maipalaoa Road

Waianae

Hawaii

96792

Oahu

## Estimated Project Dates

Project Estimated Start Date: July 2013


Project Estimated Completion Date: May 2015

## Certification of the CWB SSCBMP Plan

(Item Nos. 6.a., 6.b., 6.c., 6.d., or 7 of CWB NOI General Form)

The certifying person and duly authorized representative shall meet the requirements of Hawaii Administrative Rules, Section 11-55-07.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Signature:  Date: MAR 09 2012

Person Name: Glenn M. Okimoto, Ph.D.

Person Position Title: Director of Transportation

Person Company or Agency: State of Hawaii

Department: Department of Transportation

Division: N/A

Phone Number: (808) 587-2150

Fax No.: (808) 587-2167

Person Email: Glenn.M.Okimoto@hawaii.gov

## Owner/Permittee Information

(Item No. 1 of CWB NOI General Form)

The Owner/Permittee Legal Name must be identical to the Certifying Person Company or Agency in Item No. 1 of CWB NOI General Form.

State of Hawaii	
Department of Transportation	Highways Division
869 Punchbowl Street	
Honolulu	HI 96813-5097
Kevin Ito	
Project Manager, Department of Transportation	
(808) 692-7548	(808) 692-7555
Kevin.Ito@hawaii.gov	

## General & Sub-Contractor(s) Information

(Item No. 3 of CWB NOI General Form)

Contractor information will be submitted at least 30 days before start of construction activities	


☐ Complete and attach a Subcontractor Certification/Agreement in Attachment D.

*Repeat as needed, at the discretion of the General Contractor.*

## **Section 1.0 - Project/Facility Information**

### **1.1 - Additional Project Information**

*(Item No. 4 of CWB NOI General Form)*

County or Similar Subdivision: City and County of Honolulu

Facility/Project Front Gate Location Coordinate (degrees, minutes, seconds):

Latitude 21 ° 24 '33.54" N

Longitude 158 ° 10 '37.80" W

Coordinate System Reference Datum (e.g., NAD83, WGS84): WGS84

Collection Method for determining coordinate : GoogleEarth

*Tax Map Key:*

<b>Division</b>	<b>Zone</b>	<b>Section</b>	<b>Plat</b>	<b>Parcel or Lot</b>
(3)	8	7	005	003; 004; 005 (parcels adjacent to roadway)
(3)	8	7	023	001; 002; 037; 039; 049; 058; 059 (parcels adjacent to roadway)

*Does the Facility/Project include a baseyard/staging area onsite:*

☒ Yes

☐ To be determined 30 days before the start of construction activities. The Permittee may need to obtain a modification to the NGPC and pay the \$500 Filing Fee.

☐ No, the street address/location of the baseyard/staging area is provided below and the receiving water discharge point from this location is provided in SSCBMP Section 1.3:

Street Address/Location: \_\_\_\_\_

City: \_\_\_\_\_ State: \_\_\_\_\_ ZIP Code: \_\_\_\_\_

*Tax Map Key:*

<b>Division</b>	<b>Zone</b>	<b>Section</b>	<b>Plat</b>	<b>Parcel or Lot</b>

### 1.2 - Authorized Representative Information

(Item No. 6.b., 6.c., or 6.d. of CWB NOI General Form)

Complete this section only if different from Certifying Person listed in Item No. 7 of CWB NOI General Form and not the Duly Authorized Representative listed in Item No. 6.a. of CWB NOI General Form.

Company or Organization Name: Department of Transportation, Highways Division

Contact Person Name: Pratt M. Kinimaka

Contact Person Title: Oahu District Engineer

Mailing Address: 727 Kakoi Street

City: Honolulu State: HI ZIP Code: 96819-2017

Telephone Number: (808) 831-6700 Fax: (808) 831-6725

Email: Pratt.Kinimaka@hawaii.gov

### 1.3 - Receiving Water(s) Information

(Item No. 5.a.i.-iii. of CWB NOI General Form)

Number of Receiving Water Discharge Points (may be multiple for same water body): \_\_\_\_\_

a. Receiving Water Name: Maili Stream Discharge Point #1, See Attachment A.3 Item 1.9.d. Topographic Map

Receiving Water Classification: Class 2

Receiving Water Discharge Point Coordinates (degrees, minutes, seconds):

Latitude 21 ° 24 ' 34" N Longitude 158 ° 10 ' 38" W

On the Section 303(d) List? See [http://hawaii.gov/health/environmental/env-planning/wqm/2006\\_Integrated\\_Report/2006\\_Chapter\\_IV\\_Assessment\\_of\\_Waters.pdf](http://hawaii.gov/health/environmental/env-planning/wqm/2006_Integrated_Report/2006_Chapter_IV_Assessment_of_Waters.pdf).

☐ Yes ☒ No

b. Receiving Water Name: Maili Stream Discharge Point #2, See Attachment A.3 Item 1.9.d. Topographic Map

Receiving Water Classification: Class 2

Receiving Water Discharge Point Coordinates (degrees, minutes, seconds):

Latitude 21 ° 24 ' 32" N Longitude 158 ° 10 ' 38" W

On the Section 303(d) List? ☐ Yes ☒ No

Coordinate System Reference Datum (e.g., NAD83, WGS84): WGS84



Collection Method for determining coordinate (e.g., Google Earth, handheld GPS unit): Google Earth

#### 1.4 - Receiving Separate Drainage System

(Item No. 5.b. of CWB NOI General Form)

Complete the following if the discharge from your facility or project first enters a separate storm drainage system (e.g., City and County of Honolulu Municipal Separate Storm Sewer System [MS4], State Department of Transportation-Highways Division MS4, other) prior to the State waters.

- a. Separate Drainage System Owner Name: Inlet 1, State of Hawaii. Department of Transportation, See Attachment A.3 Item 1.9.d Topographic Map  
Discharge Point Coordinates (degrees, minutes, seconds) into the Separate Drainage System: Latitude 21 ° 24 ' 33.18" N Longitude 158 ° 10 ' 37.15" W
- b. Separate Drainage System Owner Name: Inlet 2, State of Hawaii. Department of Transportation, See Attachment A.3 Item 1.9.d Topographic Map  
Discharge Point Coordinates (degrees, minutes, seconds) into the Separate Drainage System: Latitude 21 ° 24 ' 33.52" N Longitude 158 ° 10 ' 37.76" W
- c. Separate Drainage System Owner Name: Inlet 3, State of Hawaii. Department of Transportation, See Attachment A.3 Item 1.9.d Topographic Map  
Discharge Point Coordinates (degrees, minutes, seconds) into the Separate Drainage System: Latitude 21 ° 24 ' 31.58" N Longitude 158 ° 10 ' 37.39" W
- d. Separate Drainage System Owner Name: Inlet 4, State of Hawaii. Department of Transportation, See Attachment A.3 Item 1.9.d Topographic Map  
Discharge Point Coordinates (degrees, minutes, seconds) into the Separate Drainage System: Latitude 21 ° 24 ' 31.70" N Longitude 158 ° 10 ' 38.10" W

Coordinate System Reference Datum (e.g., NAD83, WGS84): WGS84

Collection Method for determining coordinate (e.g., Google Earth, handheld GPS unit): Google Earth

☐ Attach the Drainage System Owner(s) Approval to Discharge, in Attachment \_\_\_\_\_

☒ Check this box if the Certifying Person is responsible for the overall operation and maintenance of the Separate Drainage System and approves of the storm water discharge into their drainage system.

### **1.5 - Existing Pollution Sources/ History of Land Use**

*Describe the history of land use at the existing Facility/Project site:*

Until 1940, sugar was cultivated around the project site by Waianae Sugar Company. A salt pond once existed to the mauka side of the bridge where concrete lined Maili stream now lies. It was drained and filled sometime before 1974. The new bridge will be installed within the State Right of Way. Within the right-of-way, the site includes the existing bridge to be replaced, AC pavement and concrete sidewalks. Existing soil within the project area primarily consists of Keaau clay, saline Soil Type (KmbA). Surrounding land use along the roadway corridors is mixed residential and commercial along the mauka side of the roadway corridor while the makai side is a City beach park. Maili Stream (City and County MS4 drainage channel) runs upstream of the bridge.

*Determine if the existing Facility/Project site may contain any existing pollution source(s) by using the following references. Place a check next to all references you utilized to determine existing pollution source(s).*

- ☐ a. DOH, Solid and Hazardous Waste Branch-Hawaii Underground Storage Tank- Leaking Underground Storage Tank database
- ☐ b. DOH, Hazard Evaluation and Emergency Response Office records
- ☐ c. Phase I and/or Phase II Environmental Site Assessments, as applicable
- ☐ d. Recent site inspections
- ☒ e. Past land use history
- ☐ f. Soil sampling data, if available
- ☒ g. Other (specify): \_\_\_\_\_

*Describe any existing pollution source(s) identified in the references you checked above:*

- a. Within areas surrounding roadway corridors, potential pollution sources most likely consist of those associated with roadways and vehicular traffic such as petroleum releases from cars, rubber from tires and asphalt or gravel materials.

*Describe any corrective measures that have been undertaken for any existing pollution source(s):*

- a. Corrective measures to minimize pollution sources would consist of implementing best management practices during construction activities in accordance with the plans described in this application. Such measures would consist of preventing storm water



flow from leaving the site by not conducting work during anticipated storm events or re-paving the area after backfilling. Concrete wash water may also be a potential pollution source. If concrete is utilized, the contractor will be required to wash concrete within the base yard, and contain such wash water within the base yard area using site-specific BMPs to be developed for the base yard.

### 1.6 - Construction Site Estimates

Please provide the following estimates for the construction site.

Total project area including areas to be left undisturbed: 1.15 acres

Construction site area to be disturbed including storage and staging areas: 1.00 acres

Impervious area before construction: 0.70 acres

Impervious area after construction: 0.80 acres

### 1.6.a - Quantity of Storm Water Runoff

Estimate the quantity of storm water runoff during construction when the greatest and/or maximum area of disturbance occurs. Provide the supporting calculations in an attachment or insert in this section.

N/A Millions of Gallons per Day (MGD)  
or

4.39 Cubic Feet per Second (CFS)

### 1.6.b - Soil Characterization

Describe the nature of the soil on the project site (including the potential to encounter contaminated soil) and the nature of the fill material to be used:

The soil in the project site consists primarily of Keaau cla, saline soil Type(KmbA). Keaau clay is poorly drained with slow to medium runoff and slow permeability. Select borrow materials may be made up of stone, rock, concrete, or other materials not larger than 6 inches in diameter. Pipe cushion material will be composed of natural sand, manufactured sand, or coral. The fill material may be the same material as the excavation material or select borrow material. Fill material shall be in accordance with the construction drawings and with specifications for construction of such facilities by the State and County. The contractor shall obtain the Engineer's approval for all fill materials. During construction, the appropriate BMP measures will be installed to ensure that all sediments will be retained on site and will not be permitted to

enter any adjacent storm drainage systems. No materials containing contaminated soils or other hazardous wastes will be permitted for use. Sufficient water should be used by the contractor so that minimal dust is created by compaction. No change to the quality of discharge is expected.

### **1.7 - Nature and Sequence of Construction Activity**

What is the function of the construction activity (Please check all applicable activity(ies))?

☐ Residential   ☐ Commercial   ☐ Industrial   ☒ Road Construction   ☐ Linear Utility  
☒ Other (please specify): Bridge Construction

---

What is being constructed? Construction of road and bridge

---

*Describe the scope of work and major construction activities you wish to be covered in this NOI: The project involves the demolition and replacement of Maipalaoa Bridge in Waianae on the island of Oahu. The existing bridge supports four lanes of traffic on Farrington Highway and crosses Maili Stream. The existing bridge is approximately 101 feet measured from abutment to abutment with a width of approximately 64 feet and consist of two span supported by a center pier. The existing bridge is to be demolished and a new bridge structure constructed. The new bridge will be about 112 feet long by 78 feet wide. The project also involves the relocation of the existing 8" waterline to the makai edge of the bridge span and the construction of new drainage outlet structures. Also included in the work is the construction of approximately 360 lineal feet of roadway approaches to the bridge.*

*The construction sequence will begin with the installation of sediment and erosion control measures. Sediment and erosion control devices shall include inlet protection, silt fencing and dust control by watering. Construction shall continue with the installation of a temporary pedestrian bridge, which will overhang on the outer edge of the mauka side of the bridge. This work involves installing temporary concrete bridge abutments and excavating and paving the approaches to the temporary bridge to maintain ADA-compliant access. Next, the makai sidewalk portion of the bridge is to be demolished and the approaches are to be excavated and paved. Best Management Practice (BMP) devices for Maili Stream are then to be installed, and thereafter a water diversion all is to be constructed and dewatering activities are to be conducted. It is at this time that the invert concrete lining will be inspected and the decision whether or not to replace it will be made.*

*The makai portion of the bridge will be demolished and new abutment and drilled shafts will be installed. If the concrete lining needs to be replaced, it is at this time that the new concrete lining will be installed. Girders, diaphragms and decking will then be installed across new*

abutments. Approaches to new abutments will be excavated and paved. This sequence will repeat for three different traffic control plans to minimize the impact to traffic flow. For clarification, see Attachment A Construction Drawings, Sheets 32 – 35 Traffic Control Plans. Water service is to remain uninterrupted throughout the construction. New drainage outlet structures are then to be installed on the makai side of the bridge and connected to existing drainage facilities. The new 8" waterline will then be constructed under the makai edge of the bridge and after successful hydrotesting, connected to existing water main. The by-passed waterline and the temporary pedestrian bridge will then be demolished. The project shall be completed with the removal of sediment and erosion control measures.

Is the Project Phased?    ☐ Yes (Select this if separate general contractors for each phase. Owner acknowledges that a separate NOI package and filing fee shall be submitted for each phase.)  
   ☒ No (Select this for construction phasing due to scheduling only.)

#### **1.8 - Existing or Pending Permits, Licenses, or Approvals**

Place a check next to all applicable Federal, State, or County permits, Licenses, or approvals for the project.

☒ Other NPDES Permit or NGPC File No.: CWB-NOI Form G will be submitted

☒ Department of the Army Permit (Section 404): will be submitted

If your project requires work in, above, under or adjacent to State waters, please contact the Army Corps of Engineers (COE) Regulatory Branch at (808) 438-9258 regarding their permitting requirements. Provide a copy of the COE permitting jurisdictional determination (JD) or the JD with COE Person's Name, Phone Number, and Date Contacted.

☐ Facility on SARA 313 List (identify SARA 313 chemicals on project site: N/A

☐ RCRA Permit (Hazardous Wastes): N/A

☒ Section 401 Water Quality Certification: will be submitted

☐ Other: N/A

☒ County-approved Erosion and Sediment Control Plan and/or Grading Permit

a. Is a County-approved Erosion and Sediment Control Plan and/or Grading Permit, where applicable for the activity and schedule for implementing each control, required?

☒ Yes. Please complete Section 1.8.b below and skip Section 1.8.c.

☐ No. Please complete Section 1.8.c below and skip Section 1.8.b.

- b. Is a copy County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, attached?
- ☐ Yes, see Attachment \_\_\_\_\_
- ☒ No, the County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, will be submitted at least 30 calendar days before the start of construction activities.
- c. Please select and complete at least one (1) of the following items to demonstrate that a County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, is not required.
- ☐ See Attachment \_\_\_\_\_ for the County written determination.
- ☐ Provide the County contact person information (Name, Department, Phone Number, and Date Contacted): \_\_\_\_\_
- ☐ The project is a Federal Project and does not require County approval.
- ☐ Other (specify): \_\_\_\_\_

#### **1.9 - Project Site Maps and Construction Plans/Drawings**

Attach, title, and identify all maps (pdf - minimum 300 dpi) listed below, in Attachment A. Please reference which maps account for the features listed below.

- a. Island on which the project is located. Oahu, see Attachment A.2, Item 1.9.a – Location Map
- b. Vicinity of the project on the island. see Attachment A.2, Item 1.9.a – Location Map
- c. Legal boundaries of the project. see Attachment A.2, Item 1.9.a – Location Map and Attachment A.3, Item 1.9.d – Topographic Map
- d. Receiving State water(s) from Section 1.3 and receiving separate drainage system(s) from Section 1.4, identified and labeled. see Attachment A.3, Item 1.9.d – Topographic Map
- e. ALL discharge points from Sections 1.3 and 1.4 with identification numbers and coordinates. see Attachment A.3, Item 1.9.d – Topographic Map; Attachment A.8, Construction Drawing sheet 18 Drainage Relocation Plan
- f. Boundaries of 100-Year flood plans. Zone AE – entire project area determined to be outside the 0.2% annual chance floodplain. See Attachment A.4, Item 1.9.e – FEMA Flood Insurance Rate Map No. 15003C0195G
- g. Areas of soil disturbance. see Attachment A.8, Construction Drawings Sheet 09 Existing, Demolition Plan and Erosion Control Plan-1, 10 Existing, Demolition Plan and Erosion Control Plan-2 and 17 Grading Plan
- h. Location(s) of impervious structures (including buildings, roads, parking lots, etc.) after construction is completed. see Attachment A.8, Construction Drawing, Sheet 17 Grading Plan

- i. *Pre-Construction Topography including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). see Attachment A.8, Construction Drawings, Sheet 09 Existing, Demolition Plan and Erosion Control Plan-1, 10 Existing, Demolition Plan and Erosion Control Plan-2*
- j. *During-Construction Topography (after major grading activities) including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). see Attachment A.8, Construction Drawings, Sheet 09 Existing, Demolition Plan and Erosion Control Plan-1, 10 Existing, Demolition Plan and Erosion Control Plan-2 and 17 Grading Plan; see Attachment A.3, Item 1.9.d– Topographic Map*
- k. *Post-Construction Topography including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). see Attachment A.8, Construction Drawing, Sheet 17 Grading Plan*

#### **1.10 - Flow Chart or Line Drawing**

Attach or insert in Attachment A, a flow chart showing the following (Check each item, as applicable):

- ☐ a. Storm water entering the project from off-site areas
- ☒ b. General route taken by storm water through the project (show the routes through different drainage areas)
- ☒ c. Treatment system(s) utilized for the reduction of sediment (e.g., silt fence, earth berm, detention basin, vegetated swale, etc.)
- ☒ d. Best Management Practices (BMPs) utilized to prevent erosion (e.g., erosion control mats, reduced open area, revegetation, etc.)
- ☒ e. Quantity of flow through each applicable route from upslope to the receiving State water
- ☒ f. Drainage system(s) receiving storm water from the project, as applicable (e.g., City and County of Honolulu Municipal Separate Storm Sewer System (MS4), etc.)
- ☒ g. State water name(s) receiving storm water from the project

Indicate which item(s) are not identified Items not identified - box 'a' Storm water entering the project from off-site areas.

---

## **Section 2.0 - Construction Activity Best Management Practices**

### **2.1 - Special Conditions for Land Disturbances**

*By submitting this section the owner and/or general contractor agrees that at a minimum, they will comply with all conditions as stated below from Section No. 11 of HAR, Chapter 11-55, Appendix C, under Special Conditions for Land Disturbances.*

*“(a) Construction Management Techniques*

- (1) Clearing and grubbing shall be held to the minimum necessary for grading and equipment operation.*
- (2) Construction shall be sequenced to minimize the exposure time of the cleared surface area.*
- (3) Construction shall be staged or phased for large projects. Areas of one phase shall be stabilized before another phase is initiated. Stabilization shall be accomplished by temporarily or permanently protecting the disturbed soil surface from rainfall impacts and runoff.*
- (4) Erosion and sediment control measures shall be in place and functional before earth moving operations begin. These measures shall be properly constructed and maintained throughout the construction period.*
- (5) All control measures shall be checked and repaired as necessary, for example, weekly in dry periods and within twenty-four hours after any rainfall of 0.5 inches or greater within a 24-hour period. During prolonged rainfall, daily checking is necessary. The permittee shall maintain records of checks and repairs.*
- (6) The permittee shall maintain records of the duration and estimated volume of storm water discharge(s).*
- (7) A specific individual shall be designated to be responsible for erosion and sediment controls on each project site.*

*(b) Vegetation Controls*

- (1) Pre-construction vegetative ground cover shall not be destroyed, removed, or disturbed more than twenty calendar days prior to land disturbance.*
- (2) Temporary soil stabilization with appropriate vegetation shall be applied on areas that will remain unfinished for more than thirty calendar days.*
- (3) Permanent soil stabilization with perennial vegetation or pavement shall be applied as soon as practical after final grading. Irrigation and maintenance of the perennial vegetation shall be provided for thirty calendar days or until the vegetation takes root, whichever is shorter.*

*(c) Structural Controls*

- (1) Storm water flowing toward the construction area shall be diverted by using appropriate control measures, as practical.*
- (2) Erosion control measures shall be designed according to the size of disturbed or drainage areas to detain runoff and trap sediment.*



- (3) *Water must be discharged in a manner that the discharge shall not cause or contribute to a violation of the basic water quality criteria as specified in HAR, Chapter 11-54, Section 11-54-4."*

## **2.2 - Construction Schedule**

*In Attachment C, attach the proposed construction schedule which shall include, at a minimum:*

- ☒ The date when the SSCBMP Plan, including erosion control measures will be implemented
- ☒ The date when the general contractor will begin the site disturbance
- ☒ The date when each major construction activity begins
- ☒ The proposed timetable for each major activity
- ☒ The date when each major construction activity ends
- ☒ The date when the general contractor will end site disturbance
- ☒ The date when erosion control measures will be removed
- ☒ The date when the Notice of Cessation form will be submitted

### **2.3.a - Potential Storm Water Pollutant Sources**

*This general permit covers discharges composed entirely of storm water runoff associated with construction activities. Discharges to State waters composed of pollutants associated with construction activities and/or storm water that commingles with these pollutants shall comply with [HAR, Chapter 11-55, Appendix A, Section 1 \(Basic Water Quality Criteria\)](#).*

*Identify the potential storm water pollution sources for each major construction activity based on the submitted construction schedule. Account for all potential sources of water pollution associated with construction activities including but not limited to the contents of the table below. Describe how discharges from the potential sources of pollution associated with construction activities will comply with the Basic Water Quality Criteria.*

*All solid waste shall be disposed of at DOH, Solid and Hazardous Waste Branch (SHWB), Solid Waste Section (SWS) permitted facilities. If not, contact the SHWB-SWS at (808) 586-4226 as additional permits may be required.*

<b>Source/Material</b>	<b>Description of How Potential Pollutant Source will be Prevented from Discharging with Storm Water Runoff</b>	<b>Major Construction Activity</b>
<i>Construction and vegetative debris</i>	<i>Vegetation and construction debris may occur during the clearing, grubbing, and demolition of the project. The Contractor shall promptly dispose the debris off-site at DOH, Solid and Hazardous Waste Branch (SHWB), Solid Waste Section (SWS) permitted facilities. If not, contact the SHWB-SWS at (808) 586-4226 as additional permits may be required.</i>	<i>Demolition, Finish Grading, Trenching and Bridge Construction</i>
<i>Materials associated with the operation and maintenance of equipment, such as oil, fuel, and hydraulic fluid leakage</i>	<i>Vehicles/equipment shall be checked regularly for leakage and repaired immediately in a designated staging area such that any contaminated runoff does not leave the site.</i>	<i>General Construction</i>
<i>Soil erosion from the disturbed areas</i>	<i>Standard BMP measures such as silt fence and drain inlet protection shall be used to mitigate this problem.</i>	<i>General Construction</i>

<b>Source/Material</b>	<b>Description of How Potential Pollutant Source will be Prevented from Discharging with Storm Water Runoff</b>	<b>Major Construction Activity</b>
<i>Sediment from soil stockpiles</i>	<i>Provide adequate setback from waterways. Provide earth dikes or other diversion to keep runoff away from stockpiles. Provide silt fences at the toe of the stockpile to mitigate runoff during rain events. Cover, grass or provide other stabilization measures. Provide adequate setback distance from lot lines. Provide silt basins where required. Stockpiles are for temporary storage of material only. Provisions should be made for permanent movement of stockpiled material. Failure to contain stockpiled material may cause downstream erosion or flood damage. Stockpiles not properly stabilized may cause fugitive dust problems.</i>	<i>Finish Grading, and Trenching</i>
<i>Emulsified asphalt or prime/tack coat</i>	<i>Discharges associated with emulsified asphalt or prime/tack coat will be contained on-site and removed in accordance with proper procedure.</i>	<i>Finish Grading</i>
<i>Materials associated with painting, such as paint and paint wash solvent</i>	<i>Discharges associated with painting and paint wash solvent/water will be contained on-site and removed in accordance with proper procedure.</i>	<i>General Construction</i>
<i>Industrial chemicals, fertilizers, and or pesticides</i>	<i>N/A</i>	
<i>Hazardous waste (Batteries, Solvents, Treated Lumber, etc.)</i>	<i>N/A</i>	
<i>Metals</i>	<i>N/A</i>	
<i>Existing Pollution Sources from Section 1.5 above</i>	<i>Pollution sources brought about by petroleum releases from vehicular traffic, rubber from tires and asphalt or gravel materials will be contained on-site using Standard BMP measures such as silt fence and drain inlet protection.</i>	<i>General Construction</i>
<i>Other</i>	<i>N/A</i>	

### **2.3.b - Potential Non- Storm Water Pollutant Sources**

*This general permit covers discharges composed entirely of storm water runoff associated with construction activities. Discharges of non-storm water and/or non-storm water that have commingled with storm water are not covered under this general permit. If the non-storm water is discharged to State waters, the construction activity may require a separate NPDES permit.*

*Identify the potential non-storm water pollution sources for each major construction activity based on the submitted construction schedule. Account for all applicable non-storm water discharges including but not limited to the contents of the table below. Describe how the potential non-storm water pollution source will not be discharged to State waters.*

All solid waste shall be disposed of at DOH, Solid and Hazardous Waste Branch (SHWB), Solid Waste Section (SWS) permitted facilities. If not, contact the SHWB-SWS at (808) 586-4226 as additional permits may be required.

<b>Source</b>	<b>Description of How Potential Non-Storm Water Pollution Source will not be Discharged to State Waters</b>	<b>Major Construction Activity</b>
<i>Dust Control Water</i>	<i>The water to be used for dust control shall not exceed required amounts in order to rapidly prevent any erosion caused by overwatering. Water will percolate into the soil on which it is applied will infiltrate completely. Discharge of this water offsite, to the storm drainage system, or State waters is prohibited.</i>	<i>Demolition, Finish Grading, Trenching and Bridge Construction</i>
<i>Concrete Truck Wash Water</i>	<i>Concrete truck drum/chute or concrete pumping equipment wash water shall be contained into an impermeable bermed perimeter, to prevent concrete wash water from percolating/filtering into the ground. The concrete wash water will not be allowed to overflow, and will either be disposed of into an approved facility, immediately after the washing operations, or allowed to evaporate and the remainder disposed into an approved facility.</i>	<i>Concreting works</i>
<i>Construction Exit Wash Water</i>	<i>Washing of construction equipment will be permitted only in designated areas away from State waters. Water from this activity will not be allowed off of the construction limits and will not be allowed into State waters.</i>	<i>Demolition, Finish Grading and Trenching</i>

<b>Source</b>	<b>Description of How Potential Non-Storm Water Pollution Source will not be Discharged to State Waters</b>	<b>Major Construction Activity</b>
<i>Irrigation Water</i>	<i>N/A</i>	
<i>Hydrotesting Effluent</i>	<i>Hydrotesting effluent will either be de-chlorinated in the pipe and discharged to the stabilized construction entrance, where water will infiltrate completely, or reclaimed into a water truck for use as dust control.</i>	<i>Waterline installation</i>
<i>Dewatering Effluent</i>	<i>Refer to CWB NOI Form G application, to be submitted</i>	<i>Utility trenching and Foundation works</i>
<i>Saw-cutting Slurry</i>	<i>The water shall not be allowed to enter storm drainage system or any other natural outlet. Use as little cooling water as possible during saw-cutting. Shovel or vacuum saw-cut slurry, then dispose into an approved facility.</i>	<i>Pavement Construction</i>
<i>Concrete Curing Water</i>	<i>Curing water shall be applied close to the concrete surface and shall not exceed the required amounts in order to prevent any runoff.</i>	<i>Pavement Construction</i>
<i>Plaster Waste Water</i>	<i>N/A</i>	
<i>Water-Jet Wash Water</i>	<i>N/A</i>	
<i>Existing Pollution Sources from Section 1.5 above</i>	<i>N/A</i>	
<i>Other (as identified)</i>	<i>N/A</i>	

### **Section 3.0 - Best Management Practice Location and Details**

Please refer to the [EPA Construction Storm Water Menu of BMPs](#). You are responsible for the design, implementation, operation, and maintenance of the site-specific BMPs Plan to ensure that storm water discharges associated with construction activities will not cause or contribute to a violation of applicable State Water Quality Standards.

The contractor may augment or improve BMPs to mitigate pollutant discharges to State waters. Amendments to the SSCBMP Plan shall be identified in Attachment G and certified on page 3 of the SSCBMP Plan. Please refer to the updated DOH-CWB BMP procedures regarding storm water discharges associated with construction activities:

- [DOH-CWB Procedures for the Use of New Technologies as BMPs](#)
- [DOH-CWB Procedures for Changing Construction Site-Specific BMPs](#)

#### **3.1 – BMP Location Maps**

Show the location of all proposed BMPs. Attach, title, and identify all maps (pdf - minimum 300 dpi) listed below, in Attachment A. Please reference which maps account for the features listed below.

- Construction sequence diagrams showing the location of specific BMPs (including stabilization BMPs) that will be implemented at different sequences of construction. Refer to Attachment A.6, Item 2.4.a – Construction Sequence Diagram
- Additional Maps for **each major construction activity** that show all BMPs employed for activity specific pollution prevention. Please have at least one (1) map per major construction activity (e.g., Demolition, Mass Grading, Trenching, Vertical Construction, Landscaping, etc.) Refer to Attachment A.8, Construction Drawings Sheet 09-10 Existing, Demolition Plan and Erosion Control Plan and 17 Grading Plan for all construction activities.
- Construction Baseyard and/or staging areas including remote/off-site areas. Areas used for the storage of soils, construction materials, or wastes and areas for the disposal of wash water from washing down of construction equipment and vehicles, concrete truck drum wash water, treated dewatering effluent, hydrotesting effluent discharge, etc. Refer to Attachment A.7, Item 2.4.c – Construction Baseyard and/or staging areas.
- Location(s) where stabilization practices are expected to occur Refer to Attachment A.7, Item 2.4.c – Construction Baseyard and/or staging areas.
- Location(s) of all structural controls including those that will be used to divert the offsite storm water from flowing into the construction site and design details Refer to Attachment A.8, Construction Drawings Sheet 09-10 Existing, Demolition Plan and Erosion Control Plan and Sheet 7 Water Pollution, Erosion Control Notes and Details-2



- f. *Areas where vegetative practices are to be implemented* Refer to Attachment A.8, Construction Drawings Sheets 9 and 10 Existing Condition, Demolition and Erosion Control Plan
- g. *Post Construction Final Stabilization BMP Plan* Refer to Attachment A.8, Construction Drawings Sheets 9 and 10 Existing Condition, Demolition and Erosion Control Plan

### 3.2 - BMP Details

Complete the table below. Provide an installation detail with dimensions and product data sheet of all proposed BMPs identified in Section 3.1, including the proposed BMPs that will be used to mitigate the potential pollutants identified in Sections 2.3a and 2.3b. Attach the details and product data sheets in Attachment A.

<b><i>Pollutant Source as Identified in Sections 2.3.a and 2.3.b</i></b>	<b><i>Appropriate Site-Specific BMP to be Implemented</i></b>	<b><i>BMP Installation Detail with Dimensions and Product Data Sheet Attachment A Reference</i></b>
<i>Construction and vegetative debris</i>	<i>Construction and vegetation debris may occur during the clearing, grading and trenching of the project. The Contractor shall promptly dispose the debris off-site at DOH, Solid and Hazardous Waste Branch (SHWB), Solid Waste Section (SWS) permitted facilities. If not, contact the SHWB-SWS at (808) 586-4226 as additional permits may be required.</i>	<i>See Attachment A.9, Items 3.2.5</i>
<i>Materials associated with the operation and maintenance of equipment, such as oil, fuel, and hydraulic fluid leakage</i>	<i>Discharge from any construction equipment and personal vehicles will not be allowed on site. Any and all spills that may accidentally occur shall be cleaned immediately.</i>	<i>See Attachment A.9, Items 3.2.6 and 3.2.8</i>
<i>Soil erosion from the disturbed areas</i>	<i>Soil erosion from disturbed areas shall be controlled by sediment and erosion control measures. Silt fence shall prevent pollutants from leaving the site.</i>	<i>See Attachment A.9, Item 3.2.3</i>
<i>Sediment from soil stockpiles</i>	<i>Provide adequate setback from waterways. Provide earth dikes or other diversion to keep runoff away from stockpile to mitigate runoff during rain events. Cover, grass or provide other stabilization measures. Provide adequate setback distance from lot lines. Provide</i>	<i>See Attachment A.9, Item 3.2.3</i>

<b><i>Pollutant Source as Identified in Sections 2.3.a and 2.3.b</i></b>	<b><i>Appropriate Site-Specific BMP to be Implemented</i></b>	<b><i>BMP Installation Detail with Dimensions and Product Data Sheet Attachment A Reference</i></b>
	<i>silt basins where required. Stockpiles are for temporary storage of material only. Provisions should be made for permanent movement of stockpiled material. Failure to contain stockpiled material may cause downstream erosion or flood damage. Stockpiles not properly stabilized may cause fugitive dust problems.</i>	
<i>Materials associated with painting, such as paint and paint wash solvent</i>	<i>Do not clean out brushes or rinse paint containers into the dirt, street, gutter, storm drain, or stream. "Paint out" brushes as much as possible. Rinse water-based paints to the sanitary sewer. Filter and re-use thinners and solvents. Dispose of excess oil based paints and sludge as hazardous waste.</i>	<i>See Attachment A.9, Items 3.2.5</i>

<b><i>Pollutant Source as Identified in Sections 2.3.a and 2.3.b</i></b>	<b><i>Appropriate Site-Specific BMP to be Implemented</i></b>	<b><i>BMP Installation Detail with Dimensions and Product Data Sheet Attachment A Reference</i></b>
<i>Dust Control Water</i>	<i>The water to be used for dust control shall not exceed required amounts in order to rapidly prevent any erosion caused by overwatering. Water is expected to percolate into the soil on which it is applied. Discharge of this water offsite, to the storm drainage system, or State waters is prohibited.</i>	<i>See Attachment A.9, Item 3.2.1</i>
<i>Uncompacted or loose soil</i>	<i>Perimeter controls, and inlet protection will help with preventing loose grading materials from entering storm drain or water courses. Mass grading shall not be done if rainfall is predicted to occur during the application period.</i>	<i>See Attachment A.9, Items 3.2.2 and 3.2.3</i>
<i>Silt from excavated material</i>	<i>Perimeter controls and inlet protection will help with preventing loose grading materials from entering storm drain or water courses. Mass grading shall not be done if rainfall is predicted to occur during the application period.</i>	<i>See Attachment A.9, Items 3.2.2 and 3.2.3</i>
<i>Sawcut Slurry</i>	<i>The water shall not be allowed to enter the sewer, storm drain, or any other natural outlet. Use as little cooling water as possible during saw-cutting. Shovel or vacuum saw-cut slurry, then dispose of into a holding area until the slurry dries and the remainder disposed into an approved facility.</i>	<i>See Attachment A.9, Item 3.2.9</i>
<i>Concrete truck wash water</i>	<i>Concrete truck drum/chute or concrete pumping equipment wash water shall be contained into an impermeable bermed perimeter, to prevent the concrete wash</i>	<i>See Attachment A.9, Item 3.2.7</i>

<b><i>Pollutant Source as Identified in Sections 2.3.a and 2.3.b</i></b>	<b><i>Appropriate Site-Specific BMP to be Implemented</i></b>	<b><i>BMP Installation Detail with Dimensions and Product Data Sheet Attachment A Reference</i></b>
	<i>water from percolating/filtering into the ground. The concrete wash water will not be allowed to overflow, and will either be disposed of into an approved facility, immediately after the washing operations, or allowed to evaporate and the remainder disposed into an approved facility</i>	
<i>Construction Exit Wash Water</i>	<i>Washing of construction equipment will be permitted only at the stabilized construction entrance away from State waters. Water from this activity will not be allowed into State waters.</i>	<i>See Attachment A.9, Item 3.2.4</i>
<i>Irrigation Water</i>	<i>The water shall not exceed minimum amounts necessary to irrigate any re-vegetated areas. Water is expected to percolate into the soil on which it is applied.</i>	<i>See Attachment A.9, Item 3.2.12</i>
<i>Hydrotesting Effluent</i>	<i>Hydrotesting effluent will either be de-chlorinated in the pipe and discharged to the stabilized construction entrance or reclaimed into a water truck for use as an irrigation and/or dust control.</i>	<i>See Attachment A.9, Items 3.2.1 and 3.2.4</i>
<i>Dewatering Effluent</i>	<i>The details of handling dewatering effluent will be covered in the CWB-NOI Form G, which is being prepared for the subject project and will be submitted to CWB.</i>	
<i>Concrete Curing Water</i>	<i>Curing water shall be applied close to the concrete surface and shall not exceed</i>	<i>See Attachment A.9, Item</i>

<i><b>Pollutant Source as Identified in Sections 2.3.a and 2.3.b</b></i>	<i><b>Appropriate Site-Specific BMP to be Implemented</b></i>	<i><b>BMP Installation Detail with Dimensions and Product Data Sheet Attachment A Reference</b></i>
	<i>the required amounts in order to prevent any runoff.</i>	<i>3.2.11</i>
<i>Vegetative Debris</i>	<i>Vegetative debris may occur during landscaping. The Contractor shall promptly dispose the debris off-site at DOH, Solid and Hazardous Waste Branch (SHWB), Solid Waste Section (SWS) permitted facilities. If not, contact the SHWB-SWS at (808) 586-4226 as additional permits may be required.</i>	<i>See Attachment A.9, Items 3.2.5</i>

### **3.3 - Training and Record Keeping**

Training your onsite staff, general contractor, and subcontractors is a required BMP. Storm water pollution prevention training is required as part of this SSCBMP plan. By selecting one of the following options, you are certifying that the storm water pollution prevention training will be conducted.

Please select one of the following options for storm water training record keeping:

- ☒ The Storm Water Pollution Prevention Training Log provided in Attachment B will be used
- ☐ A self-developed storm water pollution prevention training log is attached as Attachment B.

### **3.4 - Site Inspections, Inspection Schedules, and Procedures**

*Site inspections ensure NPDES compliance and adequate implementation of the SSCBMP Plan. Site inspections are required components of the SSCBMP Plan. Site inspection details are as follows:*

*Personnel responsible for conducting inspections: Owner will select a qualified Inspector.*

*Qualifications: Inspector shall meet the minimum qualifications as required by the owner.*



*Describe the inspection schedules and procedures you have developed for your site. Include the frequency of inspections for each BMP or group of BMPs and indicate when you will inspect (e.g., before/during/and after rain events, spot inspections). Include the maintenance requirements for each BMP (e.g., level of sediment buildup allowed):*

*The BMPs deployed on construction sites will be inspected on a frequency as described below. Improperly installed or damaged practices shall be corrected immediately, or by a later date and time if requested by the Contractor and approved by the Resident Engineer in writing, but not later than the onset of forecasted rain events. Inspections of construction site BMPs are conducted as follows:*

- Prior to a forecast storm.*
- After a rain event that causes runoff from the construction site.*
- At 24-hour intervals during extended rain events.*
- As specified in the project Special Provisions.*
- Every two weeks during the non-rainy season.*
- Weekly during the rainy season.*
- Or as directed by BMP Inspection Requirements or the Engineer.*

*Describe the general procedures for correcting problems when they are identified. Include the name and contact numbers for responsible staff and time frames for making corrections:  
Problems shall be corrected after they are identified during inspections and before the next forecasted storm.*

Please select one of the following options:

- ☒ The Inspection Report Form provided in Attachment E will be used.
- ☐ A self-developed Inspection Report Form is attached as Attachment E.

### **3.5 – Contingency Plan**

Provide a contingency plan in Attachment F to ensure that even under the worst case scenario, the construction activity will have a minimal adverse impact to State water(s).

- ☒ The Contingency Plan is attached as Attachment F