




FED. ROAD DIST. NO.	STATE	PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	H1E-01-11MR	2013	38	49



Step 1. Place all Temporary BMPs, Divert Aiea Stream Flow with 2-36"Ø HDPE Pipes. (Prior to Step 1 Install Silt Fence A, See Sht. No. N-5.)




2b. Clear Slope prior to construction of Shotcrete Wall.



Step 3a. Place Geocomposite Drain, WWF, Anchor Bars and 4" thk. Initial Shotcrete Layer, 1st Lift.

3b. Place WWF and Initial Shotcrete Layer, 2nd Lift, which is a make-up fill to develop a plane surface base for the Final Shotcrete Layer.



NOTE A:
Prior to drilling Soil Nail holes through Shotcrete, the Contractor shall use metal detector to locate the rebar under anchor plate to avoid cutting the rebar during Soil Nail drilling. Adjust locations of Soil Nail in field if the Soil Nail hole is in conflict with the rebar.

THIS WORK WAS PREPARED BY ME OR UNDER MY SUPERVISION.

Richard C.V. Dahlke 04/30/14
SIGNATURE EXPIRATION DATE OF THE LICENSE


STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

**CONSTRUCTION
SEQUENCE PLAN - 1**


INTERSTATE ROUTE H-1
AIEA STREAM EROSION CONTROL
Project No. H1E-01-11MR

Scale: NTS Date: September 2012

FED. ROAD DIST. NO.	STATE	PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	H1E-01-11MR	2013	39	49




Step 5. Install rebar cage for Final Shotcrete Layer and excavate and install rebar cage for Cut-off Wall.



Step 6a. Place concrete for cut-off Wall.

6b. Place Final Shotcrete Layer with Sculpted Rock Finish Texture and construct Cut-off Wall.



Step 7. Restore Site to existing condition or better, restore streambed to original contours to maximum extent practicable. See Sht. No. SR-1.

SURVEY PLOTTED BY	DATE
DRAWN BY	
DESIGNED BY	
QUANTITIES BY	
CHECKED BY	
ORIGINAL PLAN	
NOTE BOOK	
No.	

T:\SSW\WP-Ala Stream Erosion Control\Cadd\Sheets\CS-2.dgn

THIS WORK WAS PREPARED BY ME OR UNDER MY SUPERVISION.

Richard C.V. Doherty 04/30/14
SIGNATURE EXPIRATION DATE OF THE LICENSE

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

CONSTRUCTION
SEQUENCE PLAN - 2

INTERSTATE ROUTE H-1
AIEA STREAM EROSION CONTROL
Project No. H1E-01-11MR
Scale: NTS Date: September 2012