

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	I-H3-1(75), UNIT I	1996	195	405

LEGEND

- • • • •

Delineators for Work Area.
For Spacing, see Specification Section 645--Traffic Control, "Table 645-I--For Traffic Control Plan".
- x x x x x

Delineators for Taper and Tangent.
For Spacing, see Specification Section 645--Traffic Control, "Table 645-I- For Traffic Control Plan".
- ←

Detour Traffic Direction
- ←


Existing Traffic Direction
- ↔


Flashing Arrow Board
- ////


Work Area
- =====


Portable Concrete Guardrail
- Existing Portable Concrete Guardrail
- ooo

Inertial Barrier Array (Sand filled Plastic Barrels)
- I I I

Type I Barricade at 20' o.c. spacing. See State Standard Plan TE-66.
- 

Flagger
- 

Existing Permanent Traffic Sign
- 



Proposed Traffic Sign
- CW20-1d
- 

Traffic sign placed in previous Traffic Control Phase 1 to remain


GENERAL NOTES FOR TRAFFIC CONTROL PLAN

1. The Contractor shall be responsible for minor modifications at such locations as driveways and intersections. The Contractor shall submit the minor modifications for acceptance by the Engineer. Other Contractor-proposed deviation from the Traffic Control Plan(s) (TCP) shall be shown on its TCP. The Contractor shall submit its TCP for acceptance by the Engineer at least ten (10) days before work starts.
2. Cones or delineators shall be extended to a point where they are visible to approaching traffic.
3. Installation of traffic control devices shall be sequenced such that the sign or device farthest from the work area is placed first. The others shall then be placed progressively toward the work area.
4. Regulatory and warning signs within the construction zone that are in conflict with the Traffic Control Plans shall be removed or covered. All signs shall be restored upon completion of the work.
5. Flaggers and/or police officers shall be in sight of each other or in direct communication at all times.
6. The Contractor shall install a flashing arrow signal as shown on the Traffic Control Plans.
7. Sign spacings (L), taper lengths (T) and spacings of delineators shall be as shown in Table I of Section 645 in the Specifications, unless otherwise noted on the Traffic Control Plans.
8. All traffic lanes shall be minimum of 11 feet wide.
9. All construction warning signs shall be promptly removed or covered whenever the message is not applicable or not in use.
10. The backs of all signs used for traffic control shall be appropriately covered to preclude the display of inapplicable sign messages (i.e., when signs have messages on both faces).
11. At the end of each day's work or as soon as the work is completed, the Contractor shall remove all traffic control devices no longer needed to permit free and safe passage of public traffic. Cone and delineator removal shall be in the reverse order of installation.
12. Replace permanent pavement markings and traffic signs upon completion of work.
13. All lane closures and other traffic pattern changes (detours) not shown on the plans shall be submitted to the Engineer according to Specifications Section 645 - Traffic Control Devices. For restrictions on lane closures, detours, construction work during peak hours, and other requirements regarding maintaining vehicular and pedestrian traffic, see Specifications Section 107.13 - Public Convenience and Safety and Section 645 - Traffic Control Devices.
14. All existing lanes shall be open to traffic during non-working hours.
15. Portable concrete guardrail panels not in use during the construction work shall not be stockpiled or otherwise stored within the highway right-of-way except at locations approved by the Engineer.
16. The locations of pavement markings and signs, delineators and portable concrete guardrail panels used for traffic control shall be as shown on the plans or as determined in the field by the Engineer.
17. Damage to signs, temporary pavement markers, delineators and portable concrete guardrail panels caused by the public shall be repaired or replaced by the Contractor as directed by the Engineer and will be paid for under Specifications Section 645. Damage caused by the Contractor's negligence shall be repaired or replaced at the Contractor's expense.
18. Furnishing portable concrete guardrail will be paid under Specifications Section 655--Portable Concrete Guardrail. Transporting, setting, resetting and removing portable concrete guardrail will be paid under Specifications Section 670--Reset Portable Concrete Guardrail Section.
19. The Contractor shall schedule his work at Kamehameha Highway and Likelike Highway such that portable concrete guardrails are not required at both locations at the same time.

20. The Contractor shall provide steady burn amber lamps during hours of darkness. The lamps shall be attached on the Type I Barricade end closest to the traveled way. One (1) lamp shall be attached to each portable concrete barrier along the traveled way. The lamps shall be visible to the motorist.
21. The Contractor shall provide sand bags or other accepted weights for the Type I Barricades.
22. Payment for Inertial Barrier System will be paid under Specifications Section 645--Traffic Control Devices.



PORTABLE GUARDRAIL TAPER AT CONSTRUCTION ZONES
Not to Scale



THIS WORK WAS PREPARED BY ME OR UNDER MY SUPERVISION.

Darin N. Chien

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

TRAFFIC CONTROL PLAN
NOTES AND LEGEND

INTERSTATE ROUTE H-3
FAIP NO. I-H3-1(75), UNIT I

SCALE: NONE DATE: JANUARY 1996

SHEET NO. TC1 OF 8 SHEETS

SURVEY PLOTTED BY: _____ DATE: _____

ORIGINAL PLAN: _____

DESIGNED BY: _____

NOTE BOOK: _____

QUANTITIES BY: _____


CHECKED BY: _____

No. _____

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	I-H3-1(75), UNIT I	1996	196	405

NOTES:


- Phase 1 and 2 Traffic Control Plans are for the Construction of Kamooalii Stream Bridge Railing Upgrade and the installation of Impact Attenuators.
- Phase 1 configuration shall remain during non-construction hours for the above mentioned construction work.



SURVEY PLOTTED BY _____ DATE _____
DRAWN BY _____
DESIGNED BY _____
NOTED BY _____
CHECKED BY _____
ORIGINAL PLAN No. _____

CAD by J. Minura, 55-52

Last Saved: J:\H3RF\U1\HALEKOU\PH-TRF5.dwg 02/21/96 at 13:44



THIS WORK WAS PREPARED BY ME
OR UNDER MY SUPERVISION.
Dain N. Chien


STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION
TRAFFIC CONTROL PLAN
KAMEHAMEHA HIGHWAY
PHASE 1

INTERSTATE ROUTE H-3
FAIP NO. I-H3-1(75), UNIT I
SCALE: 1"=50' DATE: JANUARY 1996
SHEET NO. TC2 OF 8 SHEETS

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	I-H3-1(75), UNIT I	1996	197	405

NOTES:


- Phase 1 and 2, Traffic Control Plans are for the Construction of Kamooalii Stream Bridge Railing Upgrade and the Installation of Impact Attenuators.
- For location of Portable Concrete Guardrails, see Phase I, Traffic Control Plans.



SURVEY PLOTTED BY: _____
 DATE: _____
 DRAWN BY: _____
 DESIGNED BY: _____
 NOTE BOOK: _____
 QUANTITIES BY: _____
 CHECKED BY: _____
 No. _____

CAD by J. Miranda, 55-52

Last Saved: J:\H3RF\01\HALEKOU\PH-TRF8.dwg 02/21/96 at 13:51




THIS WORK WAS PREPARED BY ME
 OR UNDER MY SUPERVISION.
Daim N. Chien

STATE OF HAWAII
 DEPARTMENT OF TRANSPORTATION
 HIGHWAYS DIVISION
TRAFFIC CONTROL PLAN
KAMEHAMEHA HIGHWAY
PHASE 2
 INTERSTATE ROUTE H-3
 FAIP NO. I-H3-1(75), UNIT I
 SCALE: 1"=50' DATE: JANUARY 1996
 SHEET NO. TC3 OF 8 SHEETS

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	I-H3-1(75), UNIT I	1996	199	405

SURVEY PLOTTED BY	DATE
ORIGINAL PLAN	DESIGNED BY
NOTE BOOK	DESIGNED BY
QUANTITIES BY	CHECKED BY
No.	



NOTE:

1. Traffic Control Plan, Phases 1 and 2, are for the construction of the Service Road Bridge Railing Upgrade shown on Sht. Q11.

DARIN N. CHINEN
 LICENSED PROFESSIONAL ENGINEER
 No. 7977-C
 HAWAII, U.S.A.
 THIS WORK WAS PREPARED BY ME OR UNDER MY SUPERVISION.
Darin N. Chinen

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

TRAFFIC CONTROL PLAN
SERVICE ROAD
PHASE 1

INTERSTATE ROUTE H-3
FAIP NO. I-H3-1(75), UNIT I
SCALE: 1"=50' DATE: JANUARY 1996


SHEET NO. TC5 OF 8 SHEETS

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	I-H3-1(75), UNIT I	1996	200	405

SURVEY PLOTTED BY	DATE
DRAWN BY	
DESIGNED BY	
NOTED BY	
CHECKED BY	
ORIGINAL PLAN	
NOTE BOOK	
No.	


CAD by J. Minura, 95-52

Last Saved: J:\H3RF\U1\HALEKOU\PH2-SERV.dwg 02/21/96 at 14:08



NOTE:

1. Traffic Control Plan Phases 1 and 2 are for the construction of the Service Road Bridge Railing Upgrade shown on Sht. Q11.



THIS WORK WAS PREPARED BY ME
OR UNDER MY SUPERVISION.
Darin N. Chien

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION


**TRAFFIC CONTROL PLAN
SERVICE ROAD
PHASE 2**

INTERSTATE ROUTE H-3
FAIP NO. I-H3-1(75), UNIT I

SCALE: 1"=50' DATE: JANUARY 1996


SHEET NO. TC6 OF 8 SHEETS

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	I-H3-1(75), UNIT I	1996	202	405



SURVEY PLOTTED BY	DATE
DRAWN BY	
DESIGNED BY	
CHECKED BY	
ORIGINAL PLAN	
NOTE BOOK	
No.	

CD by J. Muro, 55-52



THIS WORK WAS PREPARED BY ME
OR UNDER MY SUPERVISION.
Darin N. Chien

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

TRAFFIC CONTROL PLAN
RELOCATED LIKELIKE HIGHWAY
PHASE 2

INTERSTATE ROUTE H-3
FAIP NO. I-H3-1(75), UNIT I

SCALE: 1"= 40' DATE: JANUARY 1996

SHEET NO. TC8 OF 8 SHEETS