



State of Hawaii, Department of Health, Clean Water Branch

NOI Form C

NOI for HAR, Chapter 11-55, Appendix C - NPDES General Permit Authorizing Discharges of Storm Water Associated With Construction Activities (as defined in 40 CFR §§122.26(b)(14)(x) and 122.26(b)(15)(i))

All sections of this form MUST be completed for National Pollutant Discharge Elimination System (NPDES) General Permit compliance.

C.1 – General Information

You are required to fulfill all requirements. By submitting the NOI, you are certifying that:

- *I prepared a Storm Water Pollution Prevention Plan (SWPPP) in accordance with HAR, Chapter 11-55, Appendix C, Section 7 prior to submitting this NOI.*
- *I will comply with all terms, conditions, and requirements in HAR Chapter 11-55, Appendix C.*
- *I will implement, operate, and maintain my SWPPP to ensure that storm water discharges associated with construction activities will not violate HAR, Chapter 11-54; HAR, Chapter 11-55; and HAR, Chapter 11-55, Appendix C.*

C.2 - Existing Pollution Sources/ History of Land Use

Describe the history of land use at the existing Facility/Project site: **Nimitz Highway was built in the 1940s and 1950s in the vicinity of the project. Ala Moana Boulevard was built in approximately the 1920s in the vicinity of the project. The roadway is classified as a Principal Arterial. Nimitz Highway and Ala Moana Boulevard have undergone numerous widenings, resurfacings, landscaping, traffic signalizations, and drainage improvements since.**

Determine if the existing Facility/Project site may contain any existing pollution source(s) by using the following references. Place a check next to all references you utilized to determine existing pollution source(s). You are required to check at least one reference.

- ☐ a. *DOH, Solid and Hazardous Waste Branch-Hawaii Underground Storage Tank- Leaking Underground Storage Tank database*
- ☐ b. *Phase I and/or Phase II Environmental Site Assessments, as applicable*
- ☒ c. *Recent site inspections*
- ☐ d. *Past land use history*
- ☐ e. *Soil sampling data, if available*
- ☒ f. *Other (specify): **Iwilei District Participating Parties, LLC***

You are also required to check the Department of Health, Hazard Evaluation and Emergency Response (HEER) Office Sites, Incidents and Records through the “Viewer” in iHEER at: <https://eha-cloud.doh.hawaii.gov/iheer>.

Note: The HEER Office is currently updating site information for sites. Most, but not all sites may be displayed on the viewer map. Site Document data upload is ongoing and not all documents may be currently available via this website. To get the complete record for the site, a [record request form](#) can be filled and submitted it to the HEER Office. Users will then be notified when they are able to download all information via the iHEER system website.

Describe any existing pollution source(s) identified in the references you checked above and from HEER Office Sites, Incidents and Records: **Pollution sources include oil, grease, silt, and litter from motor vehicles using the roadway. There is the potential for encountering spilled fuels and associated chemicals when excavating.**

Describe any corrective measures that have been undertaken for any existing pollution source(s): **Corrective measures include periodic sweeping and other maintenance activities as required to minimize pollutants from entering receiving waters.**

Note: You are required to contact the Department of Health, Office of Hazard Evaluation and Emergency Response at (808) 586-4249 and through e-permitting Form “Notification of Construction Activities” at Form Finder <https://eha-cloud.doh.hawaii.gov/epermit/finder> if contaminated soil, vapor, or groundwater is known to be present at your project site. Notify at least 90 days prior to surface and subsurface disturbing activities (demolition, building/site configuration changes, grading, excavation, or prior to any other activities) that may disturb the ground surface at HEER sites. If you missed the 90 days notification time frame, notify the HEER Office as soon as possible to avoid any potential delays regarding your project.

C.3 - Construction Site Estimates

Please provide the following estimates for the construction site.

Total project area including areas to be left undisturbed: **17.799** acres

Construction site area to be disturbed including storage and staging areas: **17.799** acres

Impervious area before construction: **16.250** acres

Impervious area after construction: **16.250** acres

C.4 - Quantity of Storm Water Runoff

Estimate the quantity of storm water runoff during construction when the greatest and/or maximum area of disturbance occurs. Provide the supporting calculations in an attachment or insert in this section.

_____ Millions of Gallons per Day (MGD)
or
94.557 _____ Cubic Feet per Second (CFS)

C.5 - Soil Characterization

Describe the nature of the soil on the project site (including the potential to encounter contaminated soil) and the nature of the fill material to be used: **The underlying soil of the project site consists of Fill Land Mixed and Ewa silty clay loam. Fill material used in roadway reconstruction will consist of Hot Mix Asphalt Base Course and Hot Mix Asphalt Pavement. Soil contamination may be encountered in the Iwilei area. Roadway reconstruction will be limited to 12 inches within the existing pavement structure to minimize the possibility of encountering contaminated soil.**

C.6 - Nature and Sequence of Construction Activity

What is the function of the construction activity (Please check all applicable activity(ies))?

☐ Residential ☐ Commercial ☐ Industrial ☒ Road Construction ☐ Linear Utility
☐ Other (please specify): _____

What is being constructed? **The roadway is being reconstructed. Bus stops will be relocated. Traffic signals will be installed. Utilities will be adjusted. Traffic weigh stations will be installed. Pavement markings and striping will be re-installed, curb ramps will be removed and reinstalled.**

Describe the scope of work and major construction activities you wish to be covered in this NOI, including baseyards and staging areas. You may only include project areas where the locations of impervious structures are known; project areas where the final grades are known; and work areas that will be performed by one (1) general contractor. A separate NOI will be required for all other project areas.

Construction activities include cold planing, resurfacing, reconstructing weakened pavement areas, replacing loop detectors, installing traffic signals, adjusting curbs and curb ramps, relocating bus stops, installing traffic weigh stations, adjusting utility manhole frames and covers, installing traffic signal backplates with retroreflective borders on all overhead traffic signals, installing milepost reference markers, pavement markings, striping, and signing. This permit is to obtain a new NPDES permit for additional staging areas for project "Nimitz Highway/Ala Moana Boulevard Resurfacing."

C.7 - Existing or Pending Permits, Licenses, or Approvals

Place a check next to all applicable Federal, State, or County permits, Licenses, or approvals for the project and specify the permit number.

☒ Other NPDES Permit or NGPC File No.: **HI R10F639**

☐ Department of the Army Permit (Section 404): _____

If your project requires work in, above, under or adjacent to State waters, please contact the Army Corps of Engineers (COE) Regulatory Branch at (808) 438-9258 regarding their permitting requirements. Provide a copy of the COE permitting jurisdictional determination (JD) or the JD with COE Person's Name, Phone Number, and Date Contacted.

☐ Facility on SARA 313 List (identify SARA 313 chemicals on project site): _____

☐ RCRA Permit (Hazardous Wastes): _____

☐ Section 401 Water Quality Certification: _____

☐ Other (Specify): _____

County-approved Erosion and Sediment Control Plan and/or Grading Permit

a. Is a County-approved Erosion and Sediment Control Plan and/or Grading Permit, where applicable for the activity and schedule for implementing each control, required?

☐ Yes. Please complete Section C.7.b below and skip Section C.7.c.

☒ No. Please complete Section C.7.c below and skip Section C.7.b.

b. Is a copy County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, attached?

☐ Yes, see Attachment _____

☐ No, the County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, will be submitted at least 30 calendar days before the start of construction activities.

- c. Please select and complete at least one (1) of the following items to demonstrate that a County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, is not required.

☐ See Attachment _____ for the County written determination.

☐ Provide the County contact person information (Name, Department, Phone Number, and Date Contacted): _____

☐ The project is a Federal Project and does not require County approval.

☒ Other (specify): **Per letter of agreement with the City and County of Honolulu, this project falls under the typical project not requiring a grading permit (Road Rehabilitation). A copy of the letter of agreement is included in Form C Attachment A-4.**

C.8 - Project Site Maps and Construction Plans/Drawings

Attach, title, and identify all maps (pdf - minimum 300 dpi) listed below, in Attachment A.

Please reference which maps account for the features listed below.

- a. Island on which the project is located. **See Form C Attachment A-1**
- b. Vicinity of the project on the island. **See Form C Attachment A-1**
- c. Legal boundaries of the project. **See Form C Attachment A-2**
- d. Receiving State water(s) from Section 6 of e-Permitting form and receiving separate drainage system(s) from Section 7 of e-Permitting form, identified and labeled. **See Form C Attachment A-2**
- e. Location of ALL discharge points from Section 6 of e-Permitting form with identification numbers. **See Form C Attachment A-2**
- f. Boundaries of 100-Year flood plans. **See Form C Attachment A-3**
- g. Areas of soil disturbance. **See Form C Attachment A-5**
- h. Location(s) of impervious structures (including buildings, roads, parking lots, etc.) after construction is completed. **See Form C Attachment A-5**
- i. Pre-Construction Topography including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). **See Form C Attachment A-5**
- j. During-Construction Topography (after major grading activities) including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). **See Form C Attachment A-5**
- k. Post-Construction Topography including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). **See Form C Attachment A-5**

C.9 - Construction Schedule

Provide the following estimated dates:

The date when construction activity will begin. **October 6, 2020**

The date when each major construction activity begins. **October 6, 2020**

The date when the Notice of Cessation form will be submitted. **October 1, 2022**