



State of Hawaii, Department of Health, Clean Water Branch

NOI Form C

NOI for HAR, Chapter 11-55, Appendix C - NPDES General Permit Authorizing Discharges of Storm Water Associated With Construction Activities (as defined in 40 CFR §§122.26(b)(14)(x) and 122.26(b)(15)(i))

All sections of this form MUST be completed for National Pollutant Discharge Elimination System (NPDES) General Permit compliance.

C.1 – General Information

You are required to fulfill all requirements and check the box below. If you do not check the box, your NOI will be considered incomplete, and the CWB may deny your request for NPDES permit coverage with prejudice.

✓ *I certify that:*

- I prepared a Storm Water Pollution Prevention Plan (SWPPP) in accordance with HAR, Chapter 11-55, Appendix C, Section 7 prior to submitting this NOI.*
- I will comply with all terms, conditions, and requirements in HAR Chapter 11-55, Appendix C.*
- I will implement, operate, and maintain my SWPPP to ensure that storm water discharges associated with construction activities will not violate HAR, Chapter 11-54; HAR, Chapter 11-55; and HAR, Chapter 11-55, Appendix C.*

C.2 - Existing Pollution Sources/ History of Land Use

Describe the history of land use at the existing Facility/Project site: Review of historic documentation indicates that the immediate vicinity was the focus of traditional Hawaiian irrigated ponded-field systems, fish ponds, salt works, and habitations. Starting in the late 1870s, meat company enterprises were located in the area and included a slaughterhouse and stock-yards. The area was redeveloped for warehouse space and other activities around the construction of Interstate Route H-1 and Middle Street in the 1960s. The construction of Interstate Route H-1 and related tunnel and retaining walls just 'Ewa of Middle Street likely resulted in significant grading and reworking of soils in the area. The Middle Street Intermodal Center now dominates the area on the Diamond Head side of Middle Street.

Determine if the existing Facility/Project site may contain any existing pollution source(s) by using the following references. Place a check next to all references you utilized to determine existing pollution source(s). You are required to check at least one reference.

- ☐ a. DOH, Solid and Hazardous Waste Branch-Hawaii Underground Storage Tank- Leaking Underground Storage Tank database
- ☐ b. DOH, Hazard Evaluation and Emergency Response Office records
- ☐ c. Phase I and/or Phase II Environmental Site Assessments, as applicable
- ☒ d. Recent site inspections
- ☒ e. Past land use history
- ☐ f. Soil sampling data, if available
- ☐ g. Other (specify): _____

Describe any existing pollution source(s) identified in the references you checked above: none

Describe any corrective measures that have been undertaken for any existing pollution source(s): none

C.3 - Construction Site Estimates

Please provide the following estimates for the construction site.

Total project area including areas to be left undisturbed: 13 acres

Construction site area to be disturbed including storage and staging areas: 13 acres

Impervious area before construction: 6.4 acres

Impervious area after construction: 6.4 acres

C.4 - Quantity of Storm Water Runoff

Estimate the quantity of storm water runoff during construction when the greatest and/or maximum area of disturbance occurs. Provide the supporting calculations in an attachment or insert in this section.

The estimate of quantity of storm water runoff during construction has been calculated using the "rational method": $Q = CIFA$, where Q = flow rate in CFS, C = a runoff coefficient related to the permeability of the ground surface, I = rainfall intensity in inches/hour, F = a correction factor of 2.3, and A = the construction site area.

Location	C	Area (acres)	T _c (min)	Correction Factor	I ₁₀ (in/hr)	Q (cfs)
Impervious Surfaces	0.9	6.4	10.0	2.3	2.25	29.8
Graded Areas	0.2	6.6	10.0	2.3	2.25	6.8
TOTAL		13.0				36.6

_____ Millions of Gallons per Day (MGD)

or

36.6 Cubic Feet per Second (CFS)

C.5 - Soil Characterization

Describe the nature of the soil on the project site (including the potential to encounter contaminated soil) and the nature of the fill material to be used: The vast majority of the soil on the project site is fill (FL) with some Honouliuli clay (HxA). Contaminated soil is unlikely to be encountered because little soil will be disturbed as the work involves redoing the pavement. Any fill used will be clean and specified in the contract.

C.6 - Nature and Sequence of Construction Activity

What is the function of the construction activity (Please check all applicable activity(ies))?

☐ Residential ☐ Commercial ☐ Industrial ☒ Road Construction ☐ Linear Utility
☐ Other (please specify): _____

What is being constructed? Middle Street between North King Street and the Kamehameha Highway is being reconstructed.

Describe the scope of work and major construction activities you wish to be covered in this NOI, including baseyards and staging areas. You may only include project areas where the locations of impervious structures are known; project areas where the final grades are known; and work areas that will be performed by one (1) general contractor. A separate NOI will be required for all other project areas.

The major construction activity is the removal of existing asphaltic concrete and ultra thin whitetopping concrete and replacing it with Portland Cement Concrete. The roadway will retain its general geometry. Guardrails and lights will be upgraded and modernized.

C.7 - Existing or Pending Permits, Licenses, or Approvals

Place a check next to all applicable Federal, State, or County permits, Licenses, or approvals for the project and specify the permit number.

☐ Other NPDES Permit or NGPC File No.: N/A
☐ Department of the Army Permit (Section 404): N/A

If your project requires work in, above, under or adjacent to State waters, please contact the Army Corps of Engineers (COE) Regulatory Branch at (808) 438-9258 regarding their permitting requirements. Provide a copy of the COE permitting jurisdictional determination (JD) or the JD with COE Person's Name, Phone Number, and Date Contacted.

☐ Facility on SARA 313 List (identify SARA 313 chemicals on project site: N/A

- ☐ RCRA Permit (Hazardous Wastes): N/A
- ☐ Section 401 Water Quality Certification: N/A
- ☐ Other (Specify): N/A

County-approved Erosion and Sediment Control Plan and/or Grading Permit

- a. *Is a County-approved Erosion and Sediment Control Plan and/or Grading Permit, where applicable for the activity and schedule for implementing each control, required?*
- ☐ Yes. Please complete Section C.7.b below and skip Section C.7.c.
- ☒ No. Please complete Section C.7.c below and skip Section C.7.b.
- b. *Is a copy County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, attached?*
- ☐ Yes, see Attachment _____
- ☐ No, the County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, will be submitted at least 30 calendar days before the start of construction activities.
- c. *Please select and complete at least one (1) of the following items to demonstrate that a County-approved Erosion and Sediment Control Plan and/or Grading Permit, as appropriate for the activity and schedule for implementing each control, is not required.*
- ☐ See Attachment _____ for the County written determination.
- ☐ Provide the County contact person information (Name, Department, Phone Number, and Date Contacted): _____
- ☒ The project is a Federal Project and does not require County approval.
- ☐ Other (specify): _____

C.8 - Project Site Maps and Construction Plans/Drawings

Attach, title, and identify all maps (pdf - minimum 300 dpi) listed below, in Attachment A.

Please reference which maps account for the features listed below.

- a. *Island on which the project is located.* Oahu, Attachment A-1, Project Location
- b. *Vicinity of the project on the island.* Attachment A-1, Project Location
- c. *Legal boundaries of the project.* Attachment A-4, Project Area, Sheet 1 and 2 – Middle Street Pavement Reconstruction, North King Street to Kamehameha Highway, FAP No. 7415A-01-14M
- d. *Receiving State water(s) from Section 6 of e-Permitting form and receiving separate drainage system(s) from Section 7 of e-Permitting form, identified and labeled.* Attachment A-3 State Receiving Waters and Discharge Points

- e. Location of ALL discharge points from Section 6 of e-Permitting form with identification numbers. Attachment A-3 State Receiving Waters and Discharge Points
- f. Boundaries of 100-Year flood plans. Attachment A-2, Flood Zones
- g. Areas of soil disturbance. Attachment A-4, Project Area, Sheet 1 and 2 – Middle Street Pavement Reconstruction, North King Street to Kamehameha Highway, FAP No. 7415A-01-14M
- h. Location(s) of impervious structures (including buildings, roads, parking lots, etc.) after construction is completed. Attachment A-4, Project Area, Sheet 1 and 2 – Middle Street Pavement Reconstruction, North King Street to Kamehameha Highway, FAP No. 7415A-01-14M
- i. Pre-Construction Topography including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). Attachment A-5, Erosion Control Plan, Sheets 1 and 2 – Middle Street Pavement Reconstruction, North King Street to Kamehameha Highway, FAP No. 7415A-01-14M
- j. During-Construction Topography (after major grading activities) including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). Attachment A-5, Erosion Control Plan, Sheets 1 and 2. Topography will not change during construction as this is a road reconstruction project.
- k. Post-Construction Topography including approximate slopes and drainage patterns for the entire Facility/Project site to the receiving storm water drainage system (if applicable) or to the receiving State water(s) (with flow arrows). Attachment A-5, Erosion Control Plan, Sheets 1 and 2. Topography will not change after construction as this is a road reconstruction project.

C.9 - Construction Schedule

Provide the following estimated dates:

The date when construction activity will begin. 9/29/2014

The date when each major construction activity begins. See schedule in Attachment A-7

The date when the Notice of Cessation form will be submitted. 5/15/2015

Site Specific BMPs Plan Attachments

Attachment A - Project Site Maps and Construction Plans/Drawings (Section C.8)

PROJECT SITE MAPS, CONSTRUCTION PLANS/DRAWINGS