

* PAVEMENT MARKER SCHEDULE						
STATION		DESCRIPTION	TYPE			
FROM	TO		CL	DL	HL	J
106+00	108+60	No Passing - Both Sides		13		
108+60	108+90	Open				
108+90	116+60	No Passing-L Passing-R		20	20	80
116+60	153+70	Passing - Both Sides		95		372
153+70	165+30	Passing-L No Passing-R		16	16	64
160+00	182+00	No Passing - Both Sides		110		
182+00	188+40	No Passing-L Passing-R		16	16	64
188+40	233+10	Passing - Both Sides		112		448
233+10	243+90	Passing-L No Passing-R		27	27	108
243+90	262+10	No Passing - Both Sides		21		
262+10	271+30	Passing-L No Passing-R		23	23	92
271+30	273+20	Passing - Both Sides		5		20
273+20	281+80	No Passing-L Passing-R		22	22	88
281+80	306+20	Passing - Both Sides		61		244
306+20	311+00	Passing-L No Passing-R		12	12	48
311+00	311+70	Open				
311+70	317+40	No Passing - Both Sides		29		
317+40	323+80	No Passing-L Passing-R		16		64
323+80	326+90	Passing - Both Sides		8	8	32
326+90	334+20	Passing-L No Passing-R		19	19	76
334+20	334+80	Open				
334+80	346+00	No Passing - Both Sides		57		
346+00	346+60	Open				
346+60	357+25 = 0+00	No Passing - Both Sides		54		
357+25 = 0+00	3+40	No Passing - Both Sides		17		
3+40	4+00	Open				
4+00	7+00	No Passing - Both Sides		15		
7+00	9+40	No Passing-L Passing-R		6	6	24
9+40	11+05	Passing - Both Sides		5		20
Totals				** 379	169	1,844

* See Standard Plan TE-30 For Raised Pavement Marker Details.
** Included in Type "DL" Total are 32 additional markers for Side Roads.

SEE NEW SCHEDULE THIS SHEET

* CENTERLINE & REFERENCE SURVEY MONUMENT SCHEDULE		
Exist. Proj. No.	Item No. 613.0100 Adjusted Centerline & Reference Monument	
	Station	
F-019-2(6)	P.C. 128+42.40	
	P.O.T. 131+20.00 P.I. No. 4	
	P.T. 133+97.40	
	P.C. 160+08.68	
	P.T. 172+02.85	
	+91+00.00 None	
DFO19-2(5)	P.C. 235+96.33	
	P.T. 249+62.16 Bk. 249+65.43 Ah.	
	P.C. 269+24.32	
	P.T. 278+64.32	
	T.S. 333+08.91 P.C. 333+90±	
	S.C. 335+58.91	
	C.S. 340+08.29	
	S.T. 342+58.29 P.T. 341+76±	
	T.S. 344+10.28 P.C. 344+94±	
	S.C. 346+60.28	
	C.S. 349+37.16	
	S.T. 351+87.16 P.T. 351+03±	
SDR 3(6)	357+24.57 = 0+00	
	P.C. 5+58.72	
SDR 3(6)	P.T. 9+14.55** (See Note)	
Total	19± Each	

* See Standard Plan D-06 For Details.
** Note: Reconstructed Under Item No. 613.0101 C.C.O. No. 1

* CONSTRUCTION SIGN SUMMARY		
Exist. Proj. No.	STATION	621.7120 Construction Sign with Two Posts
F-019-2(6)	101+00.00-L	1 ea. CG 20-2
	106+00.00-R	1 ea. CG 20-1(5)
SDR 3(6)	11+05.30-L	1 ea. CG 20-1(5)
	16+05.30-R	1 ea. CG 20-2
Total		4 Ea.

* See Standard Plans TE-02 TE-03 And TE-08 For Details.

PAVEMENT MARKER SCHEDULE						
STATION		DESCRIPTION	TYPE			
FROM	TO		CL	DL	HL	J
106+00	108+55	No Passing - Both Sides		15		
108+55	108+90	Open		7		
108+90	117+00	No Passing-L Passing-R		20	21	84
117+00	154+10	Passing - Both Sides		99		368
154+10	164+10	Passing-L No Passing-R		25	25	100
164+10	187+60	No Passing - Both Sides		118		
187+60	188+00	Open		4		
188+00	193+30	No Passing-L Passing-R		16	14	56
193+30	232+00	Passing - Both Sides		100		384
232+00	239+20	Passing-L No Passing-R		18	18	72
239+20	245+07	No Passing - Both Sides		30		
245+07	255+90			27	27	108
255+90	263+00			18		68
263+00	271+00			20	20	80
271+00	272+70			9		
272+70	282+30			24	24	96
282+30	305+80			59		232
305+80	311+10			13	14	56
311+10	312+10	Open		7		
312+10	317+40			13	14	56
317+40	326+10			22		84
326+10	334+20			20	21	84
334+20	334+75	Open		7		
334+75	346+25			58		
346+25	346+75	Open		5		
346+75	351+05	No Passing - Both Sides		22		
351+05	351+15	X-Walk				
351+15	2+60	No Passing - Both Sides		45		
2+60	2+70	X-Walk				
2+70	3+40	No Passing - Both Sides		3		
3+40	3+90	Open		3		
3+90	6+60	No Passing - Both Sides		14		
6+60	11+05	No Passing-L Passing-R		14	11	44
TOTALS				855	209	1,972

Note: This detail prepared during "As-Built" posting.

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

PAVEMENT MARKER AND
MONUMENT SCHEDULE

HBR RESURFACING, KAHAWAILI LII TO PAAULI
PROJECT NO. 196-02-88M

Scale: As Noted Date: Oct., 1987
SHEET No. 1 OF 1 SHEETS