FED. ROAD DIST. NO.	STATE	PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	19H-01-99M	1999	31	32

	STATION	MONUMENT TYPE	EFERENCE SURVEY MON ADJUST AND/OR RECONSTRUCT EXIST. ITEM NO. 613.0110	CENTERLINE OFFSET * (FT.)	EXIST. DEPTH (FT.)
7.44	155+32.69	P.O.T. Mon.	Χ	_	_
	35+33.89	€ R/W	Χ	3.59 Lt.	_
	46+35.92	€ R/W	X	0.74 Lt.	_
	49+78.88	€ R/W	X	0.06 Lt.	-
	56+49.99	€ R/W	X	1.27 Lt.	_
	60+85.25	Q R/W	X	1.22 Lt.	_
	63+29.85	Q R∕W	X	0.55 Lt.	_
	64+96.63	Q R∕W	X	0.47 Rt.	_
	73+25.30	Q R∕W	X	2.55 Lt.	_
	79+47.58	Q R∕W	X	3.41 Lt.	_

^{*} Right and Left Stations Are Determined When Facing in the Up Station Direction

UTILITY SCHEDULE

	STATION	OFFSET FROM CENTERLINE		TYPE	REMARKS	
		LEFT	RIGHT	٠.		
	153+28	_	40.0	WV	In Side Road	
	153+30	· –	42.0	WV	In Side Road	
EQ. 165+47.44	<i>153+32</i>	_	40.0	WV	In Side Road	
=0+00	21+84	30.0	_	WV	In Side Road	
	21+86	32.0	-	WV	In Side Road	
	31+26	16.0	_	WV	At E.S.	
	35+96	20.0	_	WMH	At E.S.	
EQ. 80+58.83	39+87	29.0	_	WV	At E.S.	
=80+51.38	80+72	18.0	_	WV	In Shoulder	
	81+26	18.0	_	WV	In Shoulder	

LEGEND:

WMH – Water Manhole

WV — Water Valve

STATION	LEFT	RIGHT	ROUTE MARKER SIGN NO. (ROUTE NO.)	REMOVE	INSTALL TYPE A ASSEMBLY
61+34	•		M1-6 (19)	Χ	X
61+54		•	M1-6 (19)	X	X
			TOTALS	2	2
STATION	LEFT	RIGHT	MILE POST D10-4 (MILE) W/D10-7 (ROUTE NO.)	REMOVE	INSTALL WITH POST
29+90	•		D10-2(27)w/D10-7(19)	Χ	X
82+30	•		D10-2(26)w/D10-7(19)	X	X

* Contractor Shall Submit Shop Drawings of Mile Post Sign to the Engineer for Approval Prior to Fabrication.

LICENSED PROFESSIONAL ENGINEER

THIS WORK WAS PREPARED BY ME OR UNDER MY SUPERVISION.

6/3/99 Revised Description for Item No. 613.0110, Deleted column for Reconstruct Exist. Item No. 613.0120. Revision

STATE OF HAWAII

DEPARTMENT OF TRANSPORTATION

HIGHWAYS DIVISION MISCELLANEOUS SCHEDULES

HAWAII BELT ROAD RESURFACING
Vicinity of Waipunalei to Kilau Gulch
Project No. 19H-01-99M Scale: As Shown Date: June, 1999

SHEET No. 1 OF 1 SHEETS

ADD. 31