

FED. ROAD DIST. NO.	STATE	PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	11C-01-92M	1992	9	12

CENTERLINE & REFERENCE SURVEY MONUMENT SCHEDULE				
STATION	RECONSTRUCT (Item No. 614.0200)	ADJUST EXISTING (Item No. 613.0300)	± OFFSET (Ft.)	EXIST. DEPTH (Ft.)
952+39.50		1	1.0 Rt.	0.06
P.T. 957+43.10		1	1.3 Lt.	0.13
P.C. 958+34		1	0.0	0.13
P.T. 960+69		1	0.5 Rt.	0.10
P.C. 962+38.10		1	1.0 Lt.	0.10
P.T. 963+53.20		1	1.8 Lt.	0.12
965+68		1	0.2 Lt.	0.12
966+62		1	0.0	0.10
P.C. 970+53		1	1.2 Rt.	0.17
P.T. 971+73.80		1	2.0 Rt.	0.20
P.C. 973+48.40		1	3.9 Rt.	0.12
P.T. 975+19.40		1	3.2 Rt.	0.15
P.C. 976+56.80		1	1.0 Lt.	0.15
P.T. 978+47.80		1	1.3 Lt.	0.09
P.C. 981+92.40		1	2.8 Rt.	0.16
P.T. 984+44.50		1	1.7 Rt.	0.06
P.C. 986+41.60		1	1.2 Lt.	0.18
P.T. 988+01.90		1	1.2 Rt.	0.14
P.C. 989+74.70	(EXCEPTION AREA)			
P.T. 1001+81.10				
1008+78		1	2.3 Rt.	0.07
1009+64		1	2.7 Rt.	0.07
P.C. 1014+77.20		1	2.0 Rt.	0.16
P.T. 1016+47.10		1	1.8 Rt.	0.14
P.C. 1018+15.60		1	4.2 Rt.	0.14
P.T. 1019+44.40 Bk		1	4.1 Rt.	0.10
P.T. 1019+47.10 Ah				
P.C. 1020+76.10		1	3.7 Rt.	0.10
P.T. 1021+87.50		1	3.0 Rt.	0.14
P.C. 1026+82.40		1	2.3 Rt.	0.10
P.T. 1029+70.50		1	0.7 Rt.	0.07
P.C. 1033+77.70		1	1.8 Rt.	0.10
P.T. 1035+04.40		1	1.8 Rt.	0.06
P.C. 1036+64.10		1	2.4 Rt.	0.06
P.T. 1039+00.40		1	1.5 Rt.	0.06
P.C. 1044+91.20		1	2.4 Lt.	0.12
P.T. 1046+44.90		1	1.7 Lt.	0.14
P.C. 1049+80.90		1	5.5 Rt.	0.15
P.T. 1052+05.50 Bk		1	1.7 Rt.	0.10
P.T. 1053+27.80 Ah				
P.C. 1054+79.20		1	0.3 Rt.	0.08
P.T. 1055+70.40		1	1.8 Rt.	0.12
P.C. 1056+59.60		1	1.2 Rt.	0.12
P.T. 1057+93.00		1	0.7 Lt.	0.08
P.C. 1061+12.00		1	2.9 Rt.	0.08

P.T. 1062+27.00		1	2.0 Rt.	0.10
P.C. 1075+63.70		1	1.9 Rt.	0.10
P.T. 1079+31.70		1	2.3 Rt.	0.17
P.C. 1079+56.50		1	1.1 Rt.	0.14
P.T. 1082+00.10		1	1.2 Rt.	0.12
P.C. 1088+47.10		1	1.9 Rt.	0.12
P.T. 1091+80.30 Bk		1	2.1 Rt.	0.15
P.T. 1091+82.70 Ah				
P.C. 1093+01.60		1	0.8 Rt.	0.18
P.T. 1095+04.10		1	1.0 Rt.	0.15
P.C. 1099+15.30	±	3.6 Lt.	0.17	
P.T. 1101+02.80	(EXCEPTION AREA)			
P.C. 1107+92.80				
P.T. 1109+32.80		1	0.2 Rt.	0.17
P.C. 1112+15.60		1	1.6 Rt.	0.20
P.T. 1113+57.20		1	0.4 Rt.	0.20
P.C. 1114+68.10		1	0.4 Rt.	0.10
P.T. 1116+45.90		1	0.7 Rt.	0.13
P.C. 1119+85.00		1	2.0 Rt.	0.10
P.T. 1121+06.00 Bk		1	2.8 Rt.	0.18
P.T. 1121+17.10 Ah				
1122+21		1	2.4 Rt.	0.0
P.C. 1124+87.60		1	2.2 Rt.	0.15
P.T. 1126+54.10 Bk		1	0.3 Lt.	0.10
P.T. 1126+55.40 Ah				
P.C. 1128+55.40		1	0.7 Rt.	0.14
P.T. 1130+36.40 Bk		1	1.3 Rt.	0.14
P.T. 1130+37.80 Ah				
1131+32	1		0.0	0.0
P.C. 1133+14.50		1	3.3 Rt.	0.10
P.T. 1134+79.50 Bk		1	0.7 Rt.	0.10
P.T. 1134+80.70 Ah				
1139+31.20		1	4.0 Rt.	0.0
TOTALS	* 1 EACH	** 65 66 EACH		

* Refer to Standard Plan D-07 for details.
** Refer to Standard Plan D-06 for details.

SURVEY PLOTTED BY	DATE
DRAWN BY	
TRACED BY	
DESIGNED BY	
CHECKED BY	
ORIGINAL PLAN	
NOTE BOOK	
NO.	

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

SURVEY MONUMENT SCHEDULE

HAWAII BELT ROAD RESURFACING
KAAPUNA TO MILOLOI
PROJ. No. 11C-01-92M

Scale: Date: Jan., 1992

SHEET No. 1 OF 1 SHEETS