

WATER POLLUTION AND EROSION CONTROL NOTES: -Cont.

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	STP-050-K(24)	2002	5	40

D. GOOD HOUSEKEEPING BEST MANAGEMENT PRACTICES: -Cont.

b. Offsite Vehicle Tracking:

A stabilized construction entrance shall be provided to help reduce vehicle tracking of sediments. The paved street adjacent to the site entrance shall be cleaned daily or as required to remove any excess mud, cold planed materials, dirt or rock tracked from the site. Dump trucks hauling material from the construction site shall be covered with a tarpaulin.

4. Spill Control Plan

a. A spill prevention plan shall be posted to include measures to prevent and clean up each spill.

b. The Contractor shall be the spill prevention and cleanup coordinator. The Contractor shall designate at least three site personnel who shall receive spill prevention and cleanup training. These individuals shall each become responsible for a particular phase of prevention and cleanup. The names of responsible spill personnel shall be posted in the material storage area and in the office trailer onsite.

c. Manufacturers' recommended methods for spill cleanup shall be clearly posted and site personnel shall be made aware of the procedures and the location of the information and cleanup supplies.

d. Materials and equipment necessary for spill cleanup shall be kept in the material storage area onsite.

e. All spills shall be cleaned up immediately after discovery.

f. The spill area shall be kept well ventilated and personnel shall wear appropriate protective clothing to prevent injury from contact with a hazardous substance.

g. Spills of toxic hazardous material shall be reported to the appropriate State or local government agency, regardless of the size.

E. PERMIT REQUIREMENTS:

1. An NPDES permit should not be required for this project, however, the Contractor shall submit a list of Best Management Practices (BMP) that will be followed during the course of construction. It shall be the Contractor's responsibility to insure there is no discharge of contaminants to the storm drain system, to any stream, or into ground water. BMPs shall address storage and handling of construction materials and waste materials; tools and equipment including servicing; and any other concerns unique to the project. Cost for preparing, submitting and adhering to the BMPs shall be considered incidental to the various items of work.

2. If a NPDES Permit for Construction Dewatering is required, the Contractor shall be responsible to obtain the Permit from the Department of Health, Clean Water Branch.

3. It shall be the Contractor's responsibility to keep noise generated by construction activities below the maximum permissible allowed for any particular time and location. If maximums will be exceeded, the Contractor shall apply for a Community Noise Variance from the State Department of Health.

4. The Contractor shall comply with all applicable State and Federal Permit conditions. Permits may include but are not limited to the following:

- a. Community Noise Variance
- b. NPDES Permit for Construction Dewatering
- c. Water Quality Certification
- d. Section 404 Army Corps of Engineer Permit

ORIGINAL PLAN	SURVEY PLOTTED BY	DATE
NOTE BOOK	DESIGNED BY	Feb. 2001
REGION	QUANTITIES BY	
INDUSTRY	CHECKED BY	

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION
WATER POLLUTION & EROSION CONTROL NOTES
KAUMUALIII HIGHWAY
Guardrail and Shoulder Improvements
Omao to Hanapepe
Fed. Aid Project No. STP-050-K(24)
Date: July 2001