

CONSTRUCTION NOTES FOR TRAFFIC CONTROL PLAN

1. The permittee shall make adjustments at intersections, driveways, bridges, structures, etc. to fit field conditions.

2. Cones or delineators shall be extended to a point where they are visible to approaching traffic.

3. Traffic control devices shall be installed such that the sign or device farthest from the work area shall be placed first. The others shall then be placed progressively toward the work area.

4. Regulatory and warning signs within the construction zone that are in conflict with the traffic control plans shall be removed or covered. All signs shall be restored upon the completion of the work.

5. Flaggers and/or police officers shall be in sight of each other or in direct communication at all times.

6. Sign spacings (D), taper lengths (L), longitudinal buffer space (B), and spacings of of cones or delineators shall be as shown in Table 1 below, unless otherwise noted on the Traffic Control Plans.

7. All traffic lanes shall be a minimum of 10 feet wide.

8. All construction warning signs shall be promptly removed or covered whenever the message is not applicable or not in use.

9. The backs of all signs used for traffic control shall be appropriately covered to preclude the display of inapplicable sign messages (i.e., when the signs have messages on both sides).

10. At the end of each days work or as soon as the work is completed, the permittee shall remove all traffic control devices no longer needed to permit free and safe passage of public traffic. Removal shall be in the reverse order of installation.

11. When required by HDOT, the Contractor shall place additional advertisements in the newspaper for any lane closures. The advertisement shall be made one (1) day before the lane closure and shall contain the following information:

a. Map of the traffic change limits;

b. Notice of starting and ending dates, times and duration;

c. Map to show lane closure;

d. Explanation of the lane Closure, "NOTICE TO MOTORIST"

The Contractor shall be required to have any lane closures announced daily over the radio two (2) days before starting date until the work is completed. Both advertisements in the newspaper and over the radio shall be paid for by the Contractor. The Contractor shall also notify the hospital, ambulatory services, Police Department and the Fire Department of the lane closures.

12. All implemented work zone traffic control shall comply with "Hawaii Standard Specifications for Road and Bridge Construction 2005" and the Manual on Uniform Traffic Control Devices (MUTCD).
-
- LEGEND
- Flagman / Policeman

Delineators

Work Area

Sign

Direction of Traffic
- STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

TRAFFIC CONTROL PLAN

KAUMUALII HIGHWAY

Intersection Improvements at Kauai Nursery

Project No. 50D-01-20

Not to Scale

Date: March 2021

SHEET No. 1 OF 1 SHEETS
- 16