

TRAFFIC NOTES FOR WORK ON CITY & COUNTY STREETS

- 1. A permit shall be obtained from the Department of Transportation Services before work on any portion of a public street or highway may begin.
- 2. The Contractor shall provide, install, and maintain all necessary signs and other protective facilities, which shall conform with the "Hawaii Administration Rules Governing the Use of Traffic Control Devices at Work Sites on or Adjacent to Public Streets and Highways" adopted by the Director of Transportation, and the current U. S. Federal Highway Administration's "Manual on Uniform Traffic Control Devices for Streets and Highways, Part VI - Traffic Controls for Street and Highway Construction and Maintenance Operations."
- 3. Work on any city street area may be performed only between the hours of 8:30 a.m. and 3:30 pm., Monday through Friday, unless otherwise permitted by the Department of Transportation Services.
- 4. During working hours, the Contractor shall provide two lanes for through traffic. On streets too narrow to make this practicable, the Contractor may work on one half of the roadway, keeping one lane open to traffic and alternating the flow of traffic. During non-working hours, all trenches shall be covered with a safe, non-skid bridging material and all lanes shall be open to traffic.
- 5. As required by the Department of Transportation Services, the Contractor shall provide off-duty police officers to control the flow of traffic.
- 6. Pedestrian walkways shall be maintained in passable condition or other facilities for pedestrians shall be provided. Passage between walkways at intersections shall likewise be provided.
- 7. Driveways shall be kept open unless the owners of the property using these rights-of-way are otherwise provided for satisfactorily.
- 8. The Contractor shall reference to the approval of the Department of Transportation Services, all existing traffic signs, posts and pavement markings prior to the commencement of construction. The Contractor shall replace or repair all traffic signs, posts and pavement markings disturbed by his activities. The Contractor shall notify the Department of Transportation Services at 523-4029 one (1) week prior to any work on signs, posts and pavement markings.
- 9. No material and/or equipment shall be stockpiled or otherwise stored within street rights-of-way except at locations designated in writing and approved by the Department of Transportation Services.
- 10. The State Department of Transportation shall ensure that the Contractor installs the construction traffic control devices in accordance with the MUTCD and Hawaii Administration Rules as specified in Traffic Note #2.

GENERAL NOTES FOR TRAFFIC CONTROL PLAN

- 1. The Contractor shall make minor adjustments at intersections, driveways, bridges, structures, etc. to fit field conditions.
- 2. Cones or delineators shall be extended to a point where they are visible to approaching traffic.
- 3. Traffic control devices shall be installed such that the sign or device farthest from the work area shall be placed first. The others shall then be placed progressively toward the work area.
- 4. Regulatory and warning signs within the construction zone that are in conflict with the traffic control plans shall be removed or covered. All signs shall be restored upon completion of the work.
- 5. Flaggers and/or police officers shall be in sight of each other or in direct communication at all times.
- 6. When required by the issuing office, the Contractor shall install a flashing arrow signal as shown on the traffic control plans.
- 7. All traffic lanes shall be a minimum of ten (10) feet wide.
- 8. All construction warning signs shall be promptly removed or covered whenever the message is not applicable or not in use.
- 9. The backs of all signs used for traffic control shall be appropriately covered to preclude the display of inapplicable sign messages (i.e., When signs have messages on both faces).
- 10. The Contractor shall remove all traffic control devices no longer needed at the end of each day's work or as soon as the work is completed, to permit free and safe passage of public traffic. Removal shall be in the reverse order of installation. Replace existing faded or obliterated pavement markings that are necessary for safe traffic flow in the construction area with temporary or permanent markings before opening the roadway to public traffic each day.
- 11. Replace permanent pavement markings and traffic signs upon completion of each phase of work.

ELECTRICAL & MAINTENANCE SERVICES  
DIVISION NOTES

- 1. The Contractor shall notify the joint pole committee two (2) weeks in advance of any relocation of utility pole(s) that may be necessary.
- 2. The Contractor shall notify the Electrical & Maintenance Services Division, Department of Transportation Services, three (3) working days prior to commencing work on the traffic signal system. (Phone: 527-5002).
- 3. The Contractor shall notify the Electrical & Maintenance Services Division, Department of Transportation Services, three (3) working days prior to commencing work on the fiber optic system. (Phone: 523-4589).
- 4. The traffic signal and fiber optic systems shall be kept operational during construction. Any relocation or changeover required shall be approved by the Electrical & Maintenance Services Division, Department of Transportation Services, and performed and paid for by the Contractor.
- 5. The Contractor shall be responsible for any damages to existing traffic signal and fiber optic facilities, including the traffic signal interconnect system and any and all damages to these facilities shall be repaired by the Contractor at his cost in accordance with the requirements of the City and County of Honolulu.

FED. ROAD DIST. NO.	STATE	PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	63A-01-96	1996	4	12

PUBLIC WORKS NOTES

- 1. All construction work shall be done in accordance with the Standard Specifications for Public Works Construction, September 1986, and Standard Details for Public Works Construction, September 1984, as amended, of the Department of Public Works, City and County of Honolulu and the Counties of Kauai, Maui, and Hawaii.
- 2. The underground pipes, cables or ductlines known to exist by the engineer from his search of records are indicated on the plans. The Contractor shall verify the locations and depths of the facilities and exercise proper care in excavating in the area. Wherever connections of new utilities to existing utilities are shown on the plans, the Contractor shall expose the existing lines at the proposed connections to verify their locations and depths prior to excavation for the new lines.
- 3. No contractor shall perform any construction activity so as to cause falling rocks, soil or debris in any form to fall, slide or flow onto adjoining properties, streets or natural watercourses. Should such violations occur, the costs incurred for any remedial action by the Chief Engineer shall be payable by the Contractor.
- 4. The Contractor shall be responsible for conformance with the applicable provisions of Chapter 54, Water Quality Standards, and Chapter 55, Water Pollution Control, of Title II, Administrative Rules of the State Department of Health.
- 5. The Contractor shall notify the Construction Section, Division of Engineering, Department of Public Works at 527-6311 to arrange for inspectional services and submit three (3) sets of approved Construction Plans seven (7) days prior to commencement of construction work.

ORIGINAL PLAN	SURVEY PLOTTED BY	DATE
NOTES BOOK	DRAWN BY <i>M. Takahashi</i>	3/11/96
DESIGNED BY	DESIGNED BY <i>C. Abe</i>	
QUANTITIES BY	QUANTITIES BY	
CHECKED BY	CHECKED BY	

STATE OF HAWAII  
DEPARTMENT OF TRANSPORTATION  
HIGHWAYS DIVISION  
**CITY AND COUNTY NOTES**  
KALIHI STREET  
Intersection Improvements at  
Nimitz Highway  
Project No. 63A-0196  
Date: Apr., 1996  
SHEET No. 1 OF 1 SHEETS