

FED. ROAD DIST. NO.	STATE	PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	83B-01-87M	1987	6	24

ADJUSTMENT SCHEDULE					
NO.	LOCATION		NO.	LOCATION	
	STATION	OFFSET		STATION	OFFSET
20 INCH CAST IRON FRAME & COVER FOR WATER MANHOLE					
1	154+75 94+89	14' Rt. 15' Lt.	11	196+04 189+06	13' Rt. 15' Rt.
2	164+78 107+00	13.5' Rt. 16' Lt.	12	201+75 189+60	15' Rt.
3	165+60 107+03	13' Rt. 14' Lt.	13	212+12 193+52	13' Rt. 18' Rt.
4	166+00 113+60	13' Rt. 11' Lt.	14	213+52 195+90	12' Rt. 10' Rt.
5	172+07 113+60	11.5' Rt. 15' Lt.	15	201+42	15' Rt.
6	178+23 155+63	13.5' Rt. 9' Rt.	16	207+65	14' Rt.
7	183+14 172+01	12' Rt. 15' Rt.	17	212+10	13' Rt.
8	185+62 178+09	15' Rt. 18' Rt.	18	213+52	12' Rt.
9	189+27 183+05	11.5' Rt. 15' Rt.			
10	196+02 185+62	10' Rt. 17' Rt.			
WATER VALVE BOX FRAME & COVER					
1	95+00 98+69	13' Lt. 17' Lt.	17	166+08	22' Lt.
2	98+75 147+66	14' Lt. 7' Rt.	18	166+08	14' Lt.
3	113+56 147+66	13' Lt. 13' Rt.	19	166+13	8' Lt.
4	113+56 147+71	18' Lt. 9' Rt.	20	166+23	9' Lt.
5	147+27 157+14	7' Rt. 12' Rt.	21	179+78	13' Rt.
6	147+27 161+76	12.5' Rt. 16' Rt.	22	179+83	17' Rt.
7	148+01 162+26	9.5' Rt. 15' Rt.	23	179+98	8' Rt.
8	162+50 162+32	11' Rt. 15' Rt.	24	193+23	21' Rt.
9	162+50 162+83	13' Rt. 16' Rt.	25	196+01	15' Rt.
10	164+29 163+68	14.5' Rt. 15' Rt.	26	201+65	18' Rt.
11	166+12 164+49	12' Lt. 15' Rt.	27	207+58	17' Rt.
12	166+15 165+13	15.5' Lt. 15' Rt.	28	212+06	8' Rt.
13	166+20 165+19	9' Lt. 15' Rt.	29	213+30	18' Rt.
14	179+60 165+79	13' Rt. 15' Rt.			
15	179+79 165+97	15' Rt. 18' Rt.	4a	155+52	18' Rt.
16	180+09 166+05	8' Rt. 12' Rt.	4b	155+57	18' Rt.
AIR RELIEF VALVE BOX FRAME & COVER					
1	164+30 165+50	15' Lt.			
HECO PULLBOX FRAME & COVER					
1	164+17	17' Rt. 12' Rt.	Note **		
HTCO PULLBOX FRAME & COVER					
1	164+23	17' Rt. 15' Rt.	Note **		
COMPOUND WATER METER BOX FRAME & COVER					
1	162+95	15' Lt.			

ADJUSTMENT SCHEDULE					
NO.	LOCATION		NO.	LOCATION	
	STATION	OFFSET		STATION	OFFSET
STREET SURVEY MONUMENT					
1	75 98+65	16' 17' Lt.	3	164+45	17' Rt.
2	164+32	13' Rt.			
CENTERLINE & REFERENCE SURVEY MONUMENT					
+	204+00	15' Lt.			

NARROW SHOULDER CONSTRUCTION SCHEDULE			
LEFT SIDE		RIGHT SIDE	
STA. TO STA.	SHOULDER WIDTH	STA. TO STA.	SHOULDER WIDTH
106+60± - 108+60±	3 ft.	120+35± - 122+80±	2 ft.
120+60± - 123+00±	2 ft.	124+00± - 125+54±	4 ft. - 0 ft.
124+60± - 125+54±	4 ft. - 0 ft.	128+20± - 128+50±	0 ft. - 3 ft.
128+20± - 128+70±	0 ft. - 2 ft.	129+35± - 130+00±	1 ft.
145+97.41± - 147+00±	3 ft.		
189+15± - 191+45±	0 ft.*		

* Lane width on roadway adjacent to retaining wall shall be 11 feet with no shoulder.

** No adjustment required.
Located behind curb and gutter.

STATE OF HAWAII DEPARTMENT OF TRANSPORTATION HIGHWAYS DIVISION
UTILITY, MONUMENT AND NARROW SHOULDER CONSTRUCTION SCHEDULES KAMEHAMEHA HWY. RESURFACING PROJECT NO. 83B-01-87M
Date: Dec, 1986
SHEET No. 1 OF 1 SHEETS

SURVEY PLOTTED BY	DATE
DRAWN BY	
DESIGNED BY	
QUANTITIES BY	
CHECKED BY	
ORIGINAL PLAN	
NOTE BOOK	
No.	