

CENTERLINE AND REFERENCE SURVEY MONUMENT SCHEDULE						
PROJECT	STATION	MONUMENT TYPE	Adjust Centerline and Reference Mon. (ITEM NO. 613.0110)	Reconstruct Centerline and Reference Mon. (ITEM NO. 613.0120)	CENTERLINE OFFSET (FT.)	EXISTING DEPTH (FT.)
SDR 3(2)	92+50.32	P.T.	1		0.00	0.17
	103+48.12	S.C.	1		0.00	0.17
	105+48.12	T.S.		1	0.00	(unknown)
	108+62.91	C.S.		1	1.10 L	0.30
	110+62.91	S.T.	1		0.00	0.17
	115+43.74	T.S.	1		0.00	0.12
	117+43.74	S.C.	1		0.90 R	0.12
	124+18.46	C.S.	1		0.90 R	0.12
	126+18.46	S.T.	1		0.00	0.20
	143+71.38	P.C.	1		0.00	0.15
	150+44.71	P.T.	1		0.15 R	0.15
	158+58.42	P.O.T.		1	0.00	(unknown)
TOTAL			9	3		

ROUTE AND MILEPOST MARKER SCHEDULE							
PROJECT	STATION	LEFT	RIGHT	ROUTE MARKER SIGN NO. (ROUTE NO.)	REMOVE	INSTALL ASSEMBLY	
						TYPE A	TYPE B
SDR 3(2)	130+88	●		M1-6D (19)	1	1	
	130+95		●	M1-6C (220)/M2-1	1	1	
	132+93		●	M1-6C (220)/M6-1 M1-6D (19)/M6-3	1		1
	135+43		●	M1-6D (19)	1	1	
	135+99	●		M1-6C (220)/M6-1 M1-6D (19)/M6-3	1		1
	140+18	●		M1-6C (220)/M2-1	1	1	
TOTALS					6	4	2

PROJECT	STATION	LEFT	RIGHT	MILE POST D10-1 (10"X18") MILE POST NO. (RTE. NO.)	MILE POST D10-2 (10"X27") MILE POST NO. (RTE. NO.)	REMOVE	INSTALL WITH POST
SDR-3(2)	106+63		●		13 (19) / 21KM *	1	1
	134+09	●		0 (220)		1	1
	159+49		●		14 (19)	1	1
TOTALS						3	3

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

MISCELLANEOUS SCHEDULE

HAWAII BELT ROAD RESURFACING
PEPE'EKEO TO KOLEKOLE
PROJECT NO. 19J-02-97M

Scale: None Date: Dec., 1996

SHEET No. 1 OF 1 SHEETS