

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
HAWAII	HAW.	STP-8930(2)	2007	ADD. 106	331

North–South Road						
Station	Direction	Location	Sign Type	Dim. (in.)	Shown on	Mounting
0+58	Northbound	Median	R4–7	24x30	C7.1	TE–03
0+58	Southbound	Median	R10–5	24x30	C7.1	TE–03
0+58	Southbound	Median	R3–4	24x24	C7.1	TE–03
0+94	Southbound	Sidewalk	R10–11d	42x42	C7.2	TE–03
2+28	Northbound	Sidewalk	R8–3a	24x24	C7.2	Light Std.
3+53	Southbound	Sidewalk	R3–55(R)	30x30	C7.2	Light Std.
3+53	Southbound	Sidewalk	Special	30x18	C7.2	Light Std.
4+00	Southbound	Median	R3–55(L)	30x30	C7.2	TE–03
4+00	Southbound	Median	Special	30x18	C7.2	TE–03
6+18	Southbound	Sidewalk	R8–3a	24x24	C7.2	Light Std.
7+53	Northbound	Sidewalk	R2–1(35)	24x30	C7.2	Light Std.
7+53	Northbound	Sidewalk	R8–3a	24x24	C7.2	Light Std.
9+00	Southbound	Median	Destination	36x24	C7.2	TE–03
13+40	Northbound	Sidewalk	R8–3a	24x24	C7.3	Light Std.
13+40	Southbound	Sidewalk	R2–1(35)	24x30	C7.3	Light Std.
13+40	Southbound	Sidewalk	R8–3a	24x24	C7.3	Light Std.
17+80	Northbound	Sidewalk	R8–3a	24x24	C7.3	Light Std.
17+82	Southbound	Sidewalk	R8–3a	24x24	C7.3	Light Std.
22+72	Northbound	Sidewalk	R2–1(35)	24x30	C7.4	Light Std.
22+72	Northbound	Sidewalk	R8–3a	24x24	C7.4	Light Std.
22+72	Southbound	Sidewalk	R2–1(35)	24x30	C7.4	Light Std.
22+72	Southbound	Sidewalk	R8–3a	24x24	C7.4	Light Std.
28+18	Southbound	Sidewalk	R8–3a	24x24	C7.4	Light Std.
28+20	Northbound	Sidewalk	R8–3a	24x24	C7.4	Light Std.
33+80	Northbound	Sidewalk	R2–1(35)	24x30	C7.5	Light Std.
33+80	Northbound	Sidewalk	R8–3a	24x24	C7.5	Light Std.
33+80	Southbound	Sidewalk	R2–1(35)	24x30	C7.5	Light Std.
33+80	Southbound	Sidewalk	R8–3a	24x24	C7.5	Light Std.
38+70	Northbound	Sidewalk	Special	24x18	C7.5	TE–03
39+63	Northbound	Sidewalk	Special	24x18	C7.5	TE–03
39+63	Northbound	Sidewalk	R3–5(R)	30x36	C7.5	TE–03
40+00	Southbound	Median	R3–2	24x24	C7.5	TE–03
40+00	Southbound	Median	R3–2	24x18	C7.5	TE–03
42+33	Northbound	Sidewalk	R2–1(35)	24x30	C7.5	Light Std.
42+33	Northbound	Sidewalk	R8–3a	24x24	C7.5	Light Std.
42+77	Southbound	Sidewalk	R8–3a	24x24	C7.5	Light Std.
47+03	Southbound	Sidewalk	R8–3a	24x24	C7.6	Light Std.
47+49	Northbound	Sidewalk	R8–3a	24x24	C7.6	Light Std.
51+96	Southbound	Sidewalk	R2–1(35)	24x30	C7.6	Light Std.
51+96	Southbound	Sidewalk	R8–3a	24x24	C7.6	Light Std.
52+12	Northbound	Sidewalk	R2–1(35)	24x30	C7.6	Light Std.
52+12	Northbound	Sidewalk	R8–3a	24x24	C7.6	Light Std.
52+80	Northbound	Sidewalk	D10–1	10x18	C7.6	TE–18
52+80	Southbound	Sidewalk	D10–1	10x18	C7.6	TE–18
56+30	Northbound	Sidewalk	R8–3a	24x24	C7.7	Light Std.
56+30	Southbound	Sidewalk	R8–3a	24x24	C7.7	Light Std.
61+83	Northbound	Sidewalk	R2–1(35)	24x30	C7.7	Light Std.
61+83	Northbound	Sidewalk	R8–3a	24x24	C7.7	Light Std.
61+83	Southbound	Sidewalk	R2–1(35)	24x30	C7.7	Light Std.

North-South Road						
Station	Direction	Location	Sign Type	Dim. (in.)	Shown on	Mounting
61+83	Southbound	Sidewalk	R8-3a	24x24	C7.7	Light Std.
66+59	Northbound	Sidewalk	R8-3a	24x24	C7.8	Light Std.
66+68	Southbound	Sidewalk	R8-3a	24x24	C7.8	Light Std.
72+13	Southbound	Sidewalk	R2-1(35)	24x30	C7.8	Light Std.
72+13	Southbound	Sidewalk	R8-3a	24x24	C7.8	Light Std.
72+13	Northbound	Sidewalk	R2-1(35)	24x30	C7.8	Light Std.
72+13	Northbound	Sidewalk	R8-3a	24x24	C7.8	Light Std.
79+19	Southbound	Sidewalk	R8-3a	24x24	C7.9	Light Std.
79+19	Southbound	Sidewalk	D10-1	10x18	C7.9	Light Std.
79+33	Northbound	Sidewalk	R8-3a	24x24	C7.9	Light Std.
79+33	Northbound	Sidewalk	D10-1	10x18	C7.9	Light Std.
82+16	Northbound	Sidewalk	R3-8	30x30	C7.9	TE-03
82+16	Northbound	Median	R3-8	30x30	C7.9	TE-03
84+85	Northbound	Median	R3-5(L)	30x36	C7.9	TE-03
85+74	Northbound	Sidewalk	R2-1(35)	24x30	C7.9	Light Std.
85+74	Northbound	Sidewalk	R8-3a	24x24	C7.9	Light Std.
85+74	Southbound	Sidewalk	R8-3a	24x24	C7.9	Light Std.
86+65	Southbound	Median	W4-2(L)	48x48	C7.10	TE-03
87+37	Northbound	Median	R10-5	24x30	C7.10	TE-03
87+50	Southbound	Median	R4-7	24x30	C7.10	TE-03
87+50	Southbound	Median	R3-4	24x24	C7.10	TE-03
87+80	Northbound	Sidewalk	Special	24x18	C7.10	TE-03
88+45	Northbound	Sidewalk	Special	24x18	C7.10	TE-03
88+95	Northbound	Median	R17-1	30X48	C7.10	Signal
88+95	Northbound	Median	R4-7	24x30	C7.10	Signal
88+95	Southbound	Median	R3-4	24x24	C7.10	Signal
89+15	Southbound	Sidewalk	R10-9	24X30	C7.10	Light Std.
92+33	Northbound	Sidewalk	R2-1(35)	24x30	C7.10	Light Std.
92+33	Northbound	Sidewalk	R8-3a	24x24	C7.10	Light Std.
92+33	Southbound	Sidewalk	R3-8	36x30	C7.10	Light Std.
92+33	Southbound	Sidewalk	R8-3a	24x24	C7.10	Light Std.
99+69	Northbound	Sidewalk	R8-3a	24x24	C7.11	Light Std.
99+69	Southbound	Sidewalk	R8-3a	24x24	C7.11	Light Std.
101+10	Northbound	Sidewalk	R3-8(Mod.)	48x30	C7.11	TE-03
101+10	Northbound	Median	R3-8(Mod.)	48x30	C7.11	TE-03
105+29	Northbound	Sidewalk	R3-8(Mod.)	48x30	C7.11	Light Std.
105+29	Northbound	Sidewalk	R8-3a	24x24	C7.11	Light Std.
105+29	Southbound	Sidewalk	R2-1(35)	24x30	C7.11	Light Std.
105+29	Southbound	Sidewalk	R8-3a	24x24	C7.11	Light Std.
105+60	Northbound	Sidewalk	D10-1	10x18	C7.11	TE-18
105+60	Southbound	Sidewalk	D10-1	10x18	C7.11	TE-18
106+53	Southbound	Median	R17-1	30x48	C7.11	TE-03
106+53	Southbound	Median	R3-4	24x24	C7.11	TE-03
107+15	Northbound	Sidewalk	R10-5	24x30	C7.11	TE-03
108+40	Northbound	Median	R17-1	30x48	C7.13	TE-03
108+40	Southbound	Median	R10-5	24x30	C7.13	TE-03

<i>Kapolei Parkway</i>						
<i>Station</i>	<i>Direction</i>	<i>Location</i>	<i>Sign Type</i>	<i>Dim. (in.)</i>	<i>Shown on</i>	<i>Mounting</i>
-1+33	Eastbound	Sidewalk	R3-8(Mod.)	48x30	C7.1	Light Std.
-1+04	Eastbound	Median	R10-5	24x30	C7.1	TE-03
-1+04	Westbound	Median	R4-7	24x30	C7.1	TE-03
-1+04	Westbound	Median	R3-4	24x24	C7.1	TE-03
0+30	Eastbound	Median	R17-2	30x48	C7.1	TE-03
0+30	Eastbound	Median	R4-7	24x30	C7.1	TE-03
0+70	Westbound	Sidewalk	R10-11d	42x42	C7.1	TE-03
0+99	Eastbound	Sidewalk	R2-1(30)	24x30	C7.1	Light Std.
0+99	Eastbound	Sidewalk	R8-3a	24x24	C7.1	Light Std.
1+50	Westbound	Sidewalk	R3-8(Mod.)	48x30	C7.1	TE-03
1+50	Westbound	Sidewalk	R8-3a	24x24	C7.1	TE-03

Farrington Highway						
Station	Direction	Location	Sign Type	Dim. (in.)	Shown on	Mounting
23+12	Eastbound	Shoulder	R2-1(35)	24x30	C7.12	TE-03
23+12	Eastbound	Shoulder	Special	18x18	C7.12	TE-03
23+22	Westbound	Shoulder	Special	18x18	C7.12	Exist. Pole
23+83	Eastbound	Shoulder	W1-4(R)	48x48	C7.12	TE-03
26+88	Eastbound	Shoulder	R3-8b	36x30	C7.12	TE-03
28+55	Eastbound	Shoulder	R8-3a	24x24	C7.12	TE-03
30+15	Eastbound	Shoulder	R3-8b	36x30	C7.13	TE-03
31+00	Westbound	Shoulder	R2-1(35)	24x30	C7.13	TE-03
31+00	Westbound	Shoulder	R8-3a	24x24	C7.13	TE-03
31+54	Westbound	Overhead	R17-3	30x48	C7.13	Type II Mast Arm
31+58	Eastbound	Shoulder	R3-7(R)	30x30	C7.13	TE-03
Intersection	Eastbound	Makai	R11-2 (8 total)	48x30	C7.13	Type III Barricade
Intersection	Westbound	Mauka	R11-2 (8 total)	48x30	C7.13	Type III Barricade
33+37	Eastbound	Overhead	R17-3	30x48	C7.13	Type II Mast Arm
33+62	Westbound	Shoulder	R3-7(R)	30x30	C7.13	TE-03
33+80	Eastbound	Shoulder	R2-1(35)	24x30	C7.13	TE-03
33+80	Eastbound	Shoulder	R8-3a	24x24	C7.13	TE-03
35+70	Westbound	Shoulder	R3-8b	36x30	C7.14	TE-03
37+10	Westbound	Shoulder	R2-1(35)	24x30	C7.14	TE-03
37+10	Westbound	Shoulder	R8-3a	24x24	C7.14	TE-03
37+70	Eastbound	Shoulder	Special	18x18	C7.14	TE-03
37+70	Westbound	Shoulder	Special	18x18	C7.14	TE-03



THIS WORK WAS PREPARED BY
ME OR UNDER MY SUPERVISION.

5/14/08 APR 30, 2008
SIGNATURE 5/14/08 DATE OF
LICENSE EXPIRY

5/11/07	 Revised Schedule
DATE	REVISION

STATE OF HAWAII
DEPARTMENT OF TRANSPORTATION
HIGHWAYS DIVISION

SIGN SCHEDULE

North-South Road
Phase 1B
F.A.I. Proj. No. STP-8930(2)

Date: Feb 21, 2007