KAWAINUI CANAL BRIDGE JOB No. 5577

QUANTITY AND COST CONTROL SHEET

ITEM NO.			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
ITEM	Pavement Area	Base Course Area	Unclassified Excavation	Uncl. Exc. for Structures at Bridges	Sprinkling	Coarse Rock for Water-bound Macadam Base Course	Filler for Water-bound Macadam Base Course	Slow Curing Liquid Asphalt for Prime Coat	Emulsified Asphalt, Penetration Type, for Tack Coat	Asphalt Concrete Pavement-Mix No. III	Class A-1 Conc. in Bridge	Reinforcing Steel in Bridges	Cement Rubble Masonry	Precast Conc. Piles	Concrete Railing	Dampproofing	Metal Guard Rail with wood posts	Excavation & Backfill for water system	Reinstalling & C.I. Water-Main & Appurtenances	Maintaining Detour
UNIT USED	Sq. Yd.	Sq. Yd.	Cu. Yd.	Cu. Yd.	M. Gal.	Cu. Yd.	Cu. Yd.	Gal.	Gal.	Ton	Cu. Yd.	Lb.	Cu. Yd.	Lin. Ft.	Lin. Ft.	Sq. Yd.	Lin. Ft.	Cu. Yd.	Lin. Ft.	Estimated Amount
Approaches	1250	1350			14	300	90			144.2								220	400	
Remove Detours			2000																	
Service Road	790									91.1										
KAWAINUI BRIDGE	4862		142	170				714	1215	56.1	648	134,902	19.5	1940	5025	127	100			
MISCELL.			158	10	6	50	10	6	5	8.6	2	98	0.5		2.5	23		30		
TOTAL			2300	180	20	350	100	720	1220	300	650	135,000	20	1940	505	150	100	250	400	$500.00
CORR. TOTAL																				
CONTROL																				
UNIT PRICE																				
ITEM NO.																				

STRUCTURES